

1 Q. Labrador City Terminal Stations: Please: (a) describe the approach Hydro used to
2 manage this project, (b) show the project management organization, positions of
3 responsibility and accountably, (c) identify progress reporting procedures, (d)
4 provide examples of project reports used, (e) describe the nature of, timing of, and
5 response to the principal cost and schedule affecting issues, (f) explain any changes
6 in Hydro's project management methods occurring during and after this project,
7 and (g) describe any project management "lessons learned" actions taken after
8 from this project.

9

10

11 A. (a) Hydro's approach to managing this project included the creation of a project
12 team in mid-2009. The project team was responsible for the execution and
13 management of the project.

14

15 (b) The project team established in mid-2009 consisted of the following:

16

- A project manager;

17

- A station design electrical engineer;

18

- A telecommunications design telecontrol engineer;

19

- A protection and control design engineer;

20

- A system operations electrical engineer;

21

- A distribution planning electrical engineer;

22

- A properties coordination and procurement representative;

23

- A customer services representative;

24

- A customer communications representative;

25

- A representative from operations responsible for Labrador West; and

26

- A representative from Operations in Churchill Falls.

1 All team members provided input under the direction of the project manager. The
2 project manager reported to the Electrical Engineering Manager.

3
4 In January of 2011, there was an internal restructuring of the Engineering Services
5 division into Project Execution and Technical Services. The project manager then
6 reported to the Program Manager for Regulated Projects.

7
8 (c) Progress on the project was reported internally within Hydro and to the Board.

9 i. **Internal progress reporting.** Monthly reports were provided in a summary
10 fashion by the project manager to the Electrical Engineering Manager.

11 Following the internal restructuring in January 2011, these reports were
12 provided to the Program Manager for Regulated Projects.

13 ii. **Regulatory reporting.** Hydro provided summary reporting to the Board on
14 the status of the project schedule and budget as part of the Capital Budget
15 application process (generally filed in August of each year) and through the
16 filing of a Capital Expenditure and Carryover Report, filed at the beginning of
17 March of each year. On the overages experienced in this project, Hydro
18 reported the following to the Board:

- 19
20 • **2012 Capital Budget Application (August 2, 2011).** On August 3, 2011,
21 as part of its 2012 Capital Budget application, Hydro advised that the
22 project had been renamed "Upgrade Terminal Station to 25 kV –
23 Labrador City" and had been extended into 2012. At the point of that
24 filing, no revision to the budget was filed for the project. However, in its
25 application, Hydro advised: "[w]hile there has been no confirmed
26 change to the project schedule or budget, project tenders are currently
27 coming in above budget, and there is some difficulty obtaining any

tenders for certain pieces of work."¹

- **2012 Capital Budget Application (October 12, 2011).** On October 12, 2011, Hydro filed a revision to its 2012 Capital Budget Application advising that the project budget had grown to \$12,650,000 (a difference of \$2,660,000 from the original budget). Under Order No. P.U. 2(2012), the Board approved the revised budget of \$12,650,000 for the project.
- **2013 Capital Budget Application (August 8, 2012).** As part of part of its 2013 Capital Budget Application (filed August 8, 2012), Hydro reported on expenditures (forecast) on the project of \$12,650,000.
- **2012 Capital Expenditure and Carryover Report (March 1, 2013).** In its *Capital Expenditures and Carryover Report, December 31, 2012*, filed with the Board on March 1, 2013, Hydro reported that as of December 31, 2012, the project was \$2,454,800 over the amount approved per Order No. P.U. 2(2012), with final project costs totaling \$15,104,800. Hydro also noted that that the project schedule had been extended into 2013. Hydro indicated that the overages were due to the following:

This project was estimated in 2008 based on market conditions at the time and using standard escalation indices for future year expenditures. The market conditions realized in Labrador West during the project execution phase have been a-typical, driven by strong economic activity in the area. The outcome is an escalation beyond Hydro's anticipation in construction contracts, materials and labour.

An additional \$2.4 million is required to complete this project as a result of contract pricing increases above estimated amounts for contracts to project completion, use of consultants for design review, commissioning cost estimates which were low compared to the

¹ Newfoundland and Labrador Hydro 2012 Capital Budget Application, Pages E-9 and E-10.

1 actual cost to commission the specific type and size of stations
2 involved, and additional material costs. All contracts have now been
3 awarded and construction is complete. One of the two terminal
4 stations is in service as of December 2012, and commissioning of the
5 remaining station is ongoing.

6
7 This project has been carried over into 2013 as a result of delays in
8 building delivery which have resulted in a delay in completion of the
9 station commissioning work.²

- 10
11 • **2014 Capital Budget Application (August 5, 2013).** As part of its 2014
12 Capital Budget Application (submitted on August 5, 2013), Hydro filed a
13 Capital Expenditures by Year, in which it reported requiring additional
14 funds to complete the project. In that report, Hydro noted:

15 An additional \$3.1 million was required to complete this project as a
16 result of contract pricing increase above estimated amounts for
17 contracts, use of consultants for design review, commissioning cost
18 estimates which were low compared to the actual cost to
19 commission the specific type and size of stations involved, and
20 additional material costs. Additional commissioning costs and
21 interest also contributed to the variance. Both terminal stations are
22 now in service.

- 23 • **2013 Capital Expenditure and Carryover Report (December 31, 2013).**
24 In its *Capital Expenditures and Carryover Report, December 31, 2013*,
25 filed on March 3, 2014, Hydro reported that the project was now
26 \$4,190,000 over the amount approved per Order No. P.U. 2(2012), with
27 final project costs totaling \$16,844,000.³

28
29 (d) Examples of internal reporting are provided as PR-PUB-NLH-040 Attachments 1
30 and 2. Regulatory reporting was provided in the form noted above.

² Newfoundland and Labrador Hydro Capital Expenditure and Carryover Report December 31, 2012, Pages 24.

³ Newfoundland and Labrador Hydro Capital Expenditure and Carryover Report December 31, 2013, Page 26.

1 (e) As issues arose during the execution of the project, the Program Manager of
2 Regulated Projects was informed of the details. If the issues warranted a project
3 change order, the necessary forms and background information were provided for
4 review and approvals. In addition and as noted, issues regarding schedule and
5 budget were reported to the Board through the capital budget and annual
6 expenditure reporting processes.

7
8 (f) Following commencement of this project, internal restructuring took place
9 within Hydro in 2011. The 2011 organizational changes established the positions of
10 full time project managers. Prior to this time, it was common for design engineers
11 to also function as project managers. This organizational change fostered a more
12 consistent approach to the management of projects within the Project Execution
13 and Technical Services team. Since 2011, the overall resourcing requirements for
14 project managers, partly through the use of consultants, has been adjusted which
15 has allowed the number of projects for each project manager to be decreased.



16
17 There is currently a greater alignment within the Project Execution and Technical
18 Services groups with the industry standards and guidelines for project
19 management, including those issued by the Project Management Institute (e.g., the
20 *Project Management Body of Knowledge* (PMBOK)). The Project Execution and
21 Technical Service group are continually improving their project management and
22 execution practices and processes by bench marking against standard PMBOK
23 practices and processes.

24
25 (g) The project management processes within Hydro are constantly being reviewed
26 and updated as opportunities are recognized. Please see also Hydro's response to
27 PR-PUB-NLH-041.

2011 Capital Project Status Dashboard - Terminals (Regulated TRO)																						
Project Identification				2011 Cost					2011 Schedule													Other Notes
Project Plan No.	Priority A/B/C	Business Unit Number	Project Title	Approved Total Budget	Approved 2011 Budget	Estimated Cost	Cost Risk (g/y/r)	Cost Risk Factors	Approved Start Month	Approved End Month	Planned Start Month	Planned End Month	Sched. Risk (g/y/r)	Project Phase			Schedule Risk Factors	Outage Equipment	Planned Outage Dates	Other Schedule Constraints		
														Phase 1	Phase 2	Phase 3						
Last Update: 13-April-2011																						
	A	1396 0904	Upgrade Terminal Stations to 25 kV - Labrador City	9,990,600	3,500,000	3,500,000		Contractor prices so far have been high / significant amount of contract work planned for 2011	Jun-09	Dec-12	Jan-11	Jun-12		complete	ongoing		Telecontrol Eng resource secured				Transformers and breakers ordered / tender for building and switchgear complete / telecontrol work has begun / civil contract spec ongoing / elec const contract spec ongoing	
Subtotal - Terminals				\$9,990,600	\$3,500,000	\$3,500,000																

Legend: Project Phase 1: Open/Design Transmittal/Schedule & Cash Flow
 Phase 2: Design/Procurement
 Phase 3: Implementation/Construction/Commissioning/Close out

Cost		Schedule	
Colour	Green	expected cost at completion is +/-10% of the revised capital budget (i.e. original budget plus approved change orders)	expected project in-service date is on or before original project completion date
	Yellow	expected cost at completion is between -10% and -20% or 10% and 20% of the revised capital budget (i.e. original budget plus approved change orders)	expected project in-service date is within 3 months of the original project completion date
	Red	expected cost at completion is less than -20% or more than 20% of the revised capital budget (i.e. original budget plus approved change orders)	expected project in-service date is greater than 3 months from the original project completion date

2011 Capital Project Status Dashboard - Terminals (Regulated TRO)																						
Project Identification				2011 Cost					2011 Schedule												Other Notes	
Project Plan No.	Priority A/B/C	Business Unit Number	Project Title	Approved Total Budget	Approved 2011 Budget	Final Forecast Cost	Cost Risk (g/y/r)	Cost Risk Factors	Approved Start Month	Approved End Month	Planned Start Month	Planned End Month	Sched. Risk (g/y/r)	Project Phase			Schedule Risk Factors	Outage Equipment	Planned Outage Dates	Other Schedule Constraints		
														Phase 1	Phase 2	Phase 3						
Updated: 29-Aug-2011																						
80	A	1396 0904	Upgrade Terminal Stations to 25 kV - Labrador City	9,990,600	3,500,000	12,875,830		Change order required / Contract and material costs exceed estimates / significant amount of contract work planned for 2011	Jun-09	Dec-12	Jan-11	Dec-12		complete	ongoing		Telecontrol Eng resource secured for fiberoptic link / resource(s) required for telecontrol design and commissioning				Transformers and breakers ordered / tender for building and switchgear awaiting change order / fiberoptic link tender ready for award / civil contract ready for award / elec const contract ready for award / Planned end month changed to Dec 2012	
Subtotal - Terminals				\$9,990,600	\$3,500,000	\$12,875,830																
Project Status Summary																						