

1 Q. (April 10, 2014 report entitled Supply and Install 100 MW (Nominal), Table 11,
2 pages 41 and 42) Now that Hydro has received submissions in response to its public
3 tender, please provide an update of the schedule included in Table 11.

4

5

6 A. The overall project schedule remains as originally presented with the unit planned
7 to be in service in December 2014. The following is an update to the referenced
8 table with adjustments made to reflect the project plan, which has been developed
9 in further detail during the project execution phase.

10

Activity		Start Date	End Date
Planning	Activity 1: Define Technical Performance Specifications and Operating Profile	Jan. 2014	Apr. 2014
	Activity 2: Define Environmental Assessment Registration and Permitting Requirements	Mar. 2014	Apr. 2014
	Activity 3: Define Geotechnical Investigation Requirements	Mar. 2014	Apr. 2014
	Activity 4: Define Project Execution Strategy and Project Schedule	Feb. 2014	Apr. 2014
Design	Activity 1: Develop Performance Specification and Tender Document for EPC Contract for Turnkey Combustion Turbine Generator (CTG)	Mar. 2014	Apr. 2014
	Activity 2: Complete Air Emissions Dispersion Modeling	Mar. 2014	Apr. 2014
	Activity 3: Finalize and Submit Environmental Assessment Registration Documentation	Apr. 2014	Apr. 2014
	Activity 4: Conduct Stakeholder Consultations	Apr. 2014	Apr. 2014
	Activity 5: Develop Specifications for Long Lead Equipment: 230 kV Breaker/MODs, Transmission Towers, Lightning Arrestors	Apr. 2014	June 2014

Activity		Start Date	End Date
	Activity 6: Design and Develop Specifications for Interconnection Infrastructure (Terminal Station, Demineralized Water, Water & Sewer, Protection & Control, etc.)	Apr. 2014	May 2014
	Activity 7: Turnkey Design (by EPC Contractor) for CTG	Apr. 2014	Jul. 2014
Procurement	Activity 1: Award EPC Contract for EPC Contract for Turnkey Combustion Turbine Generator	Apr. 2014	May 2014
	Activity 2: Order Long Lead Equipment: 230 kV Breaker/MODs, Transmission Towers, Lightning Arrestors	Apr. 2014	June 2014
	Activity 3: Award Contract for Interconnection Infrastructure Construction	May 2014	June 2014
	Activity 4: Procurement of CTG and Balance of Plant including building, water systems, fuel systems, fire protection, controls, GSU, etc. by EPC Contractor	Apr. 2014	Aug. 2014
Construction	Activity 1: Construction of Interconnection Infrastructure	May 2014	Sept 2014
	Activity 2: Construction of CTG and Balance of Plant including civil, building, water systems, fuel systems, fire protection, controls, GSU, etc. by EPC Contractor	May 2014	Nov. 2014
Commissioning	Activity 1: Commission Water System	Oct. 2014	Nov. 2014
	Activity 2: Commission Control System	Nov. 2014	Nov. 2014
	Activity 3: Commission Electrical System	Oct. 2014	Nov. 2014
	Activity 4: Commission Fuel System	Nov. 2014	Nov. 2014
	Activity 5: Commission Interconnection Infrastructure (HRD TS)	Aug. 2014	Nov. 2014
	Activity 6: Commission Communications, SCADA, Metering Equip.	Oct. 2014	Nov. 2014
	Activity 7: Commission Combustion Turbine	Nov. 2014	Dec. 2014

Activity		Start Date	End Date
	Activity 8: Complete Release For Service Forms	Dec. 2014	Dec. 2014
Closeout	Activity 1: Complete project deficiencies	Nov. 2014	Nov. 2014
	Activity 2: Complete As-Builts	Dec. 2014	Dec. 2014
	Activity 3: Complete Asset Assignments	Dec. 2014	Dec. 2014
	Activity 4: Issue final contract payments	Jan. 2015	Jan. 2015
	Activity 5: Conduct Post Implementation Review	Jan. 2015	Feb. 2015
	Activity 6: Close JDE Capital Job Cost	Feb. 2015	Feb. 2015