

1     Q.     Please provide the timeline for construction.

2

3

4     A.     Please refer to the project timelines on the following page.

5

6           With the Board's approval, detailed engineering will begin, with the materials  
7           procurement process beginning early in 2015. The first contract, which will be for  
8           the right of way (ROW) clearing, is expected to be awarded in December 2015 with  
9           the work anticipated to be completed by the end of 2016.

10

11          The station and line construction is expected to commence in April and September  
12          of 2016, respectively, with construction of both aspects anticipated to be  
13          completed by March 2018. Commissioning is expected to be completed with a  
14          ready for in-service by May 2018.

Project Schedule

Item	Description	Start	End	Duration
1	Submit for Board Approval	29 Apr 2014	29 Apr 2014	Target date
2	Crown Land Preparation and Submittal of Application	29 Apr 2014	1 Jun 2015	14 Month
3	Environmental Registration	1 Jun 2014	1 Jul 2014	Target date
4	Environmental Field Studies & Compliance with Registration Process	1 Jul 2014	1 Jan 2016	18 Months
5	Engineering & Procurement	1 Sep 2014	1 June 2016	21 Months
6	ROW Clearing Contractor Selection and Award	1 Jun 2015	1 Dec 2015	6 Months
7	ROW Clearing	1 Jan 2016	1 Jan 2017	12 Months
8	Material Procurement	1 Jan 2015	31 Dec 2016	24 Months
9	Transmission Construction Contractor Selection and Award	1 Sep 2015	1 Sep 2016	12 Months
10	Transmission Line Construction	1 Sep 2016	1 Mar 2018	18 Months
11	Switchyard Extensions Construction	1 Apr 2016	31 Oct 2017	19 Months
12	Completions, Commissioning and Site Restoration	1 Mar 2018	1 May 2018	2 Months
13	In Service Date	1 May 2018	1 May 2018	Target Date
14	Project Close-out	2 May 2018	2 Aug 2018	3 Months