

1 Q. What is the schedule for contract tenders and contract awards associated with the  
2 Muskrat Falls-Labrador-Island Link Project for the period September 1, 2011 to June  
3 30, 2012?

4

5

6 A. Assuming EA approval is provided by the Federal and Provincial Ministers late  
7 2011/early 2012 and subject to internal Nalcor approvals and 2012 budget  
8 approval, the following table lists the anticipated readiness to award dates for  
9 contract packages for the Muskrat Falls and the Labrador – Island Transmission Link  
10 Projects during the specified period.

11

Description	Readiness to award date
Main Access Road	Q4-2011
Construction Power Materials – Various Packages	Q1-2012
AC Transmission Materials– Various Packages	Q1-2012
Turbine and Generators Supply & Install	Q2-2012
SOBI Cable EPCI	Q2-2012
Reservoir Clearing	Q2-2012
AC Transmission Right of Way Clearing	Q2-2012
Accommodations Complex Buildings	Q2-2012
Administrative Buildings	Q2-2012
Accommodations Complex Site Utilities	Q2-2012
Rock Mass Excavation (Muskrat Falls)	Q2-2012
Construction Contract for Construction Power	Q2-2012
Catering, Housekeeping and Janitorial Services	Q2-2012
Medical Services	Q2-2012