

September 10, 2020

Board of Commissioners of Public Utilities  
Prince Charles Building  
120 Torbay Road, P.O. Box 21040  
St. John's, NL A1A 5B2

Attention: Ms. Cheryl Blundon  
Director of Corporate Services & Board Secretary

Dear Ms. Blundon:

**Re: Holyrood Supplemental Capital Projects – Monthly Update**

On April 7, 2020, Newfoundland and Labrador Hydro (“Hydro”) filed its application for approval of capital projects necessary for the continued operation of the Holyrood Thermal Generation Station (“Holyrood TGS”). The application was approved on May 11, 2020 in Board Order P.U. 14(2020). In that Order, the Board directed Hydro to file monthly updates on the status of the approved capital projects from June to September 2020 and, thereafter, to provide updates as part of the Winter Readiness reports filed in October, November, and December 2020.

**Projects Overview**

Four projects were approved in Board Order P.U. 14(2020):

- **Boiler Condition Assessment and Miscellaneous Upgrades:** Scope involves Level 2 condition assessments on internal components of the main steam generators (boilers) and associated external high energy piping to identify required refurbishment or replacement work. Hydro will also replace or refurbish components that are identified as requiring immediate intervention. This project also includes the completion of required miscellaneous upgrades of condition based deficiencies identified in the 2019 Condition Assessment and Miscellaneous Upgrades project.
- **Overhaul Unit 2 Turbine Valves:** Scope includes the total disassembly, detailed internal inspection, refurbishment, and reassembly of all major steam valves. Valve refurbishment includes replacement of any identified damaged components.
- **Overhaul Unit 3 Boiler Feed Pump West:** Scope includes disassembly, inspection, reassembly, and re-commissioning of the pump. During overhaul, parts, including the volute impeller cartridge, are replaced as necessary.
- **Overhaul Unit 2 Generator:** Scope includes disassembly of generator end shields, hydrogen seals, hydrogen coolers, and bearings; removal of the generator rotor from the stator; cleaning of internal components; detailed visual inspection and non-destructive evaluation of internal components; detailed measurement of clearances and alignments; mechanical integrity testing of windings and core wedges; and replacement or refurbishment of components found to be damaged.

## Status Update

Project schedules and cost updates for the four projects are provided in Tables 1 - 4. All projects remain on schedule and on budget.

Status of Units:

- Unit 2 is currently on its planned annual maintenance outage.
- Unit 1 planned maintenance outage is complete. Start-up commenced on August 25, 2020 and the unit was placed online on September 1, 2020. Unit 1 is currently in cold standby.
- Unit 3 planned maintenance outage is complete and the unit is operating in synchronous condenser mode.

**Table 1: Project Status - Boiler Condition Assessment and Miscellaneous Upgrades**

Project: Boiler Condition Assessment and Miscellaneous Upgrades				
Approved Budget:	3,056.7			
Total Project YTD (\$000)	1,767.0			
Total Project Forecast (\$000)	3,056.7			
Major Milestones	Start Date	End Date	Status	Overall Project Update
Unit 3 Inspections	15-May-20	12-Jun-20	Complete	• Unit 3: No major findings requiring immediate attention were discovered during the Level 2 Condition Assessment. All work identified during the previous Level 2 Condition Assessment was completed in accordance with industry quality standards.
Unit 3 Refurbishments	15-May-20	12-Jun-20	Complete	
Unit 3 Major Findings	N/A	N/A	Complete	• Unit 1: No major findings requiring immediate attention were discovered during the Level 2 Condition Assessment. All work identified during the previous Level 2 Condition Assessment was completed in accordance with industry quality standards.
Unit 1 Inspections	15-Jun-20	21-Aug-20	Complete	
Unit 1 Refurbishments	15-Jun-20	21-Aug-20	Complete	• Unit 2: To date, no major findings requiring immediate attention were discovered during the Level 2 Condition Assessment. Refurbishment work identified in the previous Level 2 Condition Assessment is currently in progress in accordance with industry quality standards. The table will be updated to include any major findings during subsequent monthly updates, as required.
Unit 1 Major Findings	N/A	N/A	Complete	
Unit 2 Inspections	24-Aug-20	16-Oct-20	In progress	• Condition Assessment Report: The condition assessment report will be finalized after all on site work has been completed. • Expected to be completed on budget.
Unit 2 Refurbishments	24-Aug-20	16-Oct-20	In progress	
Unit 2 Major Findings	N/A	N/A	In progress	
Condition Assessment Report	Jun-20	31-Dec-20	In progress	

**Table 2: Project Status – Overhaul Unit 2 Turbine Valves**

Project: Overhaul Unit 2 Turbine Valves				
Approved Budget:				2,919.5
Total Project YTD (\$000)				1,244.0
Total Project Forecast (\$000)				2,919.5
Major Milestones	Start Date	End Date	Status	Overall Project Update
Control Valves Disassembly	26-Jul-20	7-Aug-20	Complete	• Control Valves (x6) Control valve #6 valve stem runout was outside allowable tolerance. Valve stem was replaced with new.
Control Valves Inspection	4-Aug-20	22-Aug-20	Complete	Control valve #2 stem was worn and runout was outside allowable tolerance. Valve stem was replaced with new.
Control Valves Refurbishment	4-Aug-20	11-Sep-20	In progress	Control valve #1, #2 and #6 bushings were found to be fouled by scaling. Bushings were honed to remove scale.
Control Valves Reassembly	20-Aug-20	11-Sep-20	In progress	Control valve #3, #4 and #5 bushings' clearances were found to be greater than acceptable tolerance. Bushings were replaced with new.
Main Stop Valve Disassembly	26-Jul-20	4-Aug-20	Complete	Upper Control Valve cam shaft was found to be out of tolerance for runout. Shaft was straightened to return it to acceptable runout tolerance. This finding is considered to be consistent with normal wear and tear for this component.
Main Stop Valve Inspection	4-Aug-20	17-Aug-20	Complete	All 6 crosshead bushings' (3 per control valve) clearances were found to be out of tolerance. Bushings were replaced with new.
Main Stop Valve Refurbishment	4-Aug-20	11-Sep-20	In progress	• Main Stop Valve (x1) Valve bushing clearances were found to be fouled by scaling. Bushings were honed to remove scale.
Main Stop Valve Reassembly	22-Aug-20	11-Sep-20	In progress	Two of three poppet valves required lapping to restore sealing contact between valve discs and seat.
Reheat Stop/Intercept Valves Disassembly	26-Jul-20	4-Aug-20	Complete	NDE revealed cracks in vortex dam welds. Weld repairs are required. This finding is considered to be consistent with normal wear and tear for this component.
Reheat Stop/Intercept Valves Inspection	4-Aug-20	31-Aug-20	Complete	Insufficient unused pin lip area was remaining on valve cap pin lips to permit locking at reassembly. Weld repairs were carried out to restore pin lips.
Reheat Stop/Intercept Valves Refurbishment	4-Aug-20	12-Sep-20	In progress	NDE revealed a crack in one stud. Stud was replaced with new.
Reheat Stop/Intercept Valves Reassembly	25-Aug-20	12-Sep-20	In progress	• Reheat Stop/Intercept Valves (x2) Both Intercept Valves required lapping to restore sealing contact between valves and seats.
Blowdown Valve Disassembly	6-Aug-20	20-Aug-20	Complete	Insufficient unused pin lip area was remaining on Intercept Valve pin lips to permit locking at reassembly.
Blowdown Valve Inspection	21-Aug-20	20-Aug-20	Complete	Weld repairs are required to restore pin lips.
Blowdown Valve Refurbishment	21-Aug-20	20-Aug-20	Complete	NDE revealed linear indications on valve seat welds for both Stop Valves. Weld repairs were carried out to restore seating surfaces.
Blowdown Valve Reassembly	25-Aug-20	26-Aug-20	Complete	Both valve linkage anti-rotation pins were worn beyond reuse. Pins were replaced.
Extraction Steam Check Valves Disassembly	29-Jul-20	3-Aug-20	Complete	• Blowdown Valve (x1) - No significant condition issues noted to date.
Extraction Steam Check Valves Inspection	5-Aug-20	22-Aug-20	Complete	• Extraction Steam Check Valves (x7) Four shafts were out of straightness tolerance, corroded and scored. Shafts were replaced with new. This finding is considered to be consistent with normal wear and tear for this component.
Extraction Steam Check Valves Refurbishment	5-Aug-20	16-Sep-20	In progress	All springs were found to be corroded beyond recommended re-use. Springs were replaced with new.
Extraction Steam Check Valves Reassembly	24-Aug-20	16-Sep-20	In progress	• Expected to be completed on budget.
Commissioning	6-Oct-20	8-Oct-20	Not Started	
Unit 2 Outage	6-Jul-20	16-Oct-20	In progress	

**Table 3: Project Status – Overhaul Unit 3 Boiler Feed Pump West**

**Project: Overhaul Unit 3 Boiler Feed Pump West**

<b>Approved Budget:</b>	367.9
<b>Total Project YTD (\$000)</b>	260.0
<b>Total Project Forecast (\$000)</b>	367.9

Major Milestones	Start Date	End Date	Status	Overall Project Update
BFP Disassembly	25-May-20	27-May-20	Complete	• Through detailed inspection, the impeller shaft was found to be out of tolerance for straightness and runout. Hydro is proceeding with all required refurbishment including shaft replacement. The refurbishment requirements have no impact on the overall schedule and cost. Letter explaining root cause has been submitted by Flowsolve and was provided to Liberty for review.
Spare Volute Installed	28-May-20	28-May-20	Complete	
BFP Reassembled	28-May-20	10-Jun-20	Complete	
Offline Commissioning	10-Jun-20	12-Jun-20	Complete	• Final commissioning will occur during start up when Unit 3 is returned to generation mode. • Expected to be completed on budget.
Volute Refurbishment	25-Jun-20	30-Sep-20	In progress	
Final Commissioning	29-Oct-20	2-Nov-20	Not started	

**Table 4: Project Status – Overhaul Unit 2 Generator**

**Project: Overhaul Unit 2 Generator**

<b>Approved Budget:</b>	1,294.1
<b>Total Project YTD (\$000)</b>	920.0
<b>Total Project Forecast (\$000)</b>	1,294.1

Major Milestones	Start Date	End Date	Status	Overall Project Update
Disassembly of generator end shields, hydrogen seals, hydrogen coolers, and bearings	25-Jul-20	15-Aug-20	Complete	• Collector-end and Turbine-end Hydrogen Seal sealing faces were found to be damaged. Replacement of the seals is required to restore sealing efficacy and minimise hydrogen loss. This finding is considered to be consistent with normal wear and tear for this component.
Removal of the generator rotor from the stator.	11-Aug-20	11-Aug-20	Complete	
Cleaning of Internal Components	16-Aug-20	11-Sep-20	In progress	• Two Stator Winding End-Caps damaged by a phenolic bolt that vibrated loose from the end-shield. Phenolic bolt lock nuts will be epoxied in at reassembly. Checks will be added to the inspection and test plan to ensure that these bolts are secure prior to closing unit.
Detailed visual inspection and NDE of internal components	28-Jul-20	9-Sep-20	Complete	
Replacement or refurbishment of components found to be damaged (Hydrogen Seals, Generator Bearings and Stator Winding End-Caps)	14-Aug-20	4-Sep-20	Complete	• Generator elevation relative to Turbine was found to be 0.012" high and out of tolerance when measured at the coupling. Correct generator elevation will be restored at reassembly. Incorrect alignment can result in issues with bearing temperature, vibration and premature bearing wear.
Generator Reassembly	4-Sep-20	6-Oct-20	In Progress	
Commissioning	6-Oct-20	8-Oct-20	Not Started	• #4 and #5 Generator Bearings were found to be wiped on the lower halves. These were sent off-island for re-Babbiting. Re-Babbiting is now complete and the bearings are on-site ready for reassembly. This finding is not surprising given that the generator was found to be set 0.012" relative to the turbine.  • There is time allocated in the Unit 2 outage schedule to address major findings, if required.  • Expected to be completed on budget.
Unit 2 Outage	6-Jul-20	16-Oct-20	In progress	

Hydro continues to manage the required work and planned outage schedules with an aim to achieving project completion prior to the 2020–2021 winter season. At the time of this monthly update, there are no significant execution risks or concerns.

The next monthly update will be incorporated in Hydro's Winter Readiness Planning Report to be filed by October 13, 2020.

Should you have any questions or comments about any of the enclosed, please contact the undersigned.

Yours truly,

**NEWFOUNDLAND AND LABRADOR HYDRO**



Shirley A. Walsh  
Senior Legal Counsel, Regulatory  
SAW/sk

**ecc: Board of Commissioners of Public Utilities**

Jacqui Glynn  
PUB Official Email

**Newfoundland Power**

Gerard M. Hayes  
Kelly C. Hopkins  
Regulatory Email

**Consumer Advocate**

Dennis M. Browne, Q.C., Browne Fitzgerald Morgan & Avis  
Stephen F. Fitzgerald, Browne Fitzgerald Morgan & Avis  
Sarah G. Fitzgerald, Browne Fitzgerald Morgan & Avis  
Bernice Bailey, Browne Fitzgerald Morgan & Avis

**Industrial Customer Group**

Paul L. Coxworthy, Stewart McKelvey  
Denis J. Fleming, Cox & Palmer  
Dean A. Porter, Poole Althouse

**Praxair Canada Inc.**

Sheryl E. Nisenbaum

**Teck Resources Limited**

Shawn Kinsella

**Iron Ore Company of Canada**

Gregory A.C. Moores, Stewart McKelvey

**Labrador Interconnected Group**

Senwung Luk, Olthuis Kleer Townshend LLP  
Julia Brown, Olthuis Kleer Townshend LLP