

1 Q. Please explain why the response to PR-PUB-NLH-30 states, for the Sunnyside
2 Replacement Project, total costs of \$5,080,000, minus the \$1,826,000 covered by
3 insurance, but the amount approved by Order No. P.U. 29(2014) was \$8,464,200.
4
5

6 A. PR-PUB-NLH-030 requested estimated versus actual costs for specified items
7 related to the Sunnyside Replacement Equipment project, not for all elements of
8 the project. The total costs of \$5,080,000 outlined in the table do not represent the
9 total project costs estimated in the Sunnyside Replacement Equipment application,
10 which underpinned Order No. P.U. 29(2014). Further, information relating to
11 paragraphs (a) and (c) were provided as per the specified request in PR-PUB-NLH-
12 030, but are not part of the capital costs associated with the Sunnyside
13 Replacement Equipment application.
14

15 As well, the Sunnyside Replacement Equipment project is a multiyear project
16 scheduled for completion in 2015. The equipment restoration work was
17 substantially complete in 2014, with the installation of the additional T1. Additional
18 planned tasks to be completed in 2015, including the installation of breaker B1T1.