

1     Q.     **Project D-231: Perform Condition Assessment of Control Structure - Hinds Lake**

2           Further to IC-NLH-55, which, if any, of the recommendations noted on page D-240  
3           have been completed/complied with to date?

4

5

6     A.     Of the recommendations noted on page D-240, the roller assemblies have been  
7           removed from the Hinds Lake site and brought back to the maintenance shop in Bay  
8           d’Espoir. They have been measured and it has been determined that all roller  
9           assemblies (roller bushings, spacers, etc.) need to be replaced. Further  
10          recommendations have not yet been completed.

11

12          It is anticipated the assessment of the control structure will form the basis for a  
13          future major upgrade to address any remaining recommendations noted on page D-  
14          240, as well as any additional recommendations based on the inspection of  
15          different components of the control structure such as the gates, hoists, gains,  
16          watering up valve, mini-trach rack, bottom sill and embedded parts and building  
17          structure.