Volume 1, Section 2 – Customer Operations

Q. (page 24) What are the costs in each of the past five years of the programs that have lead to the improvements in SAIDI and SAIFI? Please provide a comparison of these costs to the resulting improvement in system-wide distribution SAIDI and SAIFI. Please show forecast reliability improvement at the time the expenditure was committed and actual reliability improvement measured after project installation.

 A. The only project *directly* aimed at improving reliability over the past five years is the Distribution Reliability Initiative (the "DRI"). However, all upgrades to plant, while not solely aimed at reliability improvement, will contribute to an overall improvement in reliability.

Table 1 shows the costs associated with the DRI project from 2002 to 2006.

Table 1 DRI Capital Expenditure (\$000s)

2003 2004 2005 2006 DRI 1,092 1,546 763 1,065 3,365

The impact of the DRI on distribution SAIDI for the feeders concerned is shown on Graph 6 (page 26) of the Company evidence.

Newfoundland Power does not *forecast* SAIDI and SAIFI improvement resulting from the DRI, on either individual feeder reliability or overall system reliability. However, the DRI has resulted in improvement in the performance of the Company's worst performing feeders which is now comparable with the Company average.

In addition to the DRI (which specifically target distribution reliability improvement), the Company's ongoing capital maintenance also impacts overall system reliability. This reflects the widely accepted engineering principle that system reliability is largely a function of the condition of electrical system assets.

1 2 3 4	Table 2 shows the actual cost 2002 to 2006.	s associ	ated with	upgrades	s to plant	, including the DRI, from
	Table 2 Plant Upgrades Capital Expenditure (\$000s)					
	Plant Upgrades 2	2002 29,980	2003 33,164	2004 28,150	2005 27,523	2006 32,181
5 6 7	Please refer to the response to CA-NP-65 for information on system-wide distribution SAIDI and SAIFI performance.					