

→ At 1852 hours, September 12, 2014, Nalcor Grand Falls Unit 4 returned to service (30 MW).

Section 2 NLH System Island Interconnected Supply and Demand								
September 13, 2014 NLH System Outlook <sup>3</sup>		Five-Day Forecast		Temperature (°C)		NLH System Demand (MW)		
				Morning	Evening	Morning	Evening	
Available NLH System Supply: <sup>4</sup>	1,025	MW	Saturday, September 13, 2014	8	12	625	600	
Current St. John's Temperature:	11	°C	Sunday, September 14, 2014	6	11	650	700	
Current St. John's Windchill:	N/A	°c	Monday, September 15, 2014	11	16	600	625	
NLH System Peak Demand Forecast:	625	MW	Tuesday, September 16, 2014	12	14	600	600	
			Wednesday, September 17, 2014	10	13	575	625	

 Generation outages for running and corrective maintenance are included. These are not unusual for power system operations. They generally do not impact customer supply. The power system operators schedule outages to system equipment whenever possible to coincide with periods when customer demands are low and sufficient supply reserves are available. However, from time to time equipment outages are necessary and reserves may be impacted.

Due to the Island Interconnected System being isolated from the larger North American grid, when there is a sudden loss of large generating units some customer's load must be interrupted for short periods to bring generation output equal to customer demand. This automatic action of power system protection, referred to as underfrequency load shedding, is necessary to ensure the integrity and reliability of system equipment. Underfrequency events typically occur 5 to 8 times per year on the Island Interconnected System and the resultant customer load interruptions are generally less than 30 minutes.
As of 0800 Hours.

 Gross output including station service at Holyrood (24.5 MW) and improved hydraulic output due to water levels (35 MW). Includes Nalcor Exploits, Star Lake, Rattle Brook, CBPP Co-Gen. Excludes wind generation and DLP Secondary.

Section 3 Peak Demand Information Previous Day Actual Peak and Current Day Forecast Peak						
eptember 12, 2014	Actual NLH System Island Interconnected Peak Demand <sup>1</sup>	11:45	587	MW		
September 13, 2014	Forecast NLH System Island Interconnected Peak Demand		625	MW		
September 12, 2014	Actual Total Island Peak Demand <sup>2</sup>	11:45	704	MW		
September 13, 2014	Forecast Total Island Peak Demand		750	MW		