1 Upgrade 138 kV and 66kV Protection Systems, p. B-45, \$108,900

Q. Please provide reliability statistics that are applicable to the operation of the
138 kV and 66 kV systems in the Bottom Brook Terminal Station for the
years 2000 to 2004, and to August 31, 2005.

5

7 A. The reliability statistics for the Bottom Brook terminal station are the SAIFI and SAIDI indices for the Delivery Points served by this station. These indices are shown in the table below:

Delivery Points Served by Bottom Brook

Delivery Point	2000		2001		2002		2003		2004		2005 (to date)	
	SAIDI	SAIFI	SAIDI	SAIFI								
Codroy	1065	6	107	4	355	4	89	4	27	3	1	1
Port Aux Basques	252	7	53	4	356	2	82	2	481	2	1	1
Wheelers	5	1	168	1	262	1	79	1	0	0	0	0
Burgeo	72	1	5	2	861	8	1786	8	315	1	0	0
Hope Brook T1	73	2	5	2	508	6	1838	6	-	-	-	-
Hope Brook T2	73	2	5	2	508	6	1838	6	-	-	-	-