

Q. Re Distribution Reliability Initiative, p. 50 - 52, Tab 4.1

Which DRI projects were not included in the 2007 CBA and instead undertaken in 2008 and what were these feeders' SAIDI and SAIFI statistics in 2006 and 2007.

- A. Reports filed with the 2006 Capital Budget Application recommended that work be carried out, in 2007, on the BOT-01, LEW-02 and GLV-02 feeders. The work originally planned for 2007 was deferred, and ultimately completed in 2008 and 2009. The SAIDI and SAIFI statistics for these feeders for 2006 and 2007 are detailed in Tables 1 and 2.

**Table 1
SAIDI**

Feeder	2006	2007
LEW-02	0.73	1.04
BOT-01	6.39	1.59
GLV-02	10.44	8.77

**Table 2
SAIFI**

Feeder	2006	2007
LEW-02	1.02	0.41
BOT-01	5.02	1.17
GLV-02	3.55	3.56