

1 Q. Re: Upgrade Burnt Dam Spillway, Bay d’Espoir, Tab 8:
2 Hatch, at page A20 outlines that the starter for Gate 1 is significantly oversized for
3 the hoist motors. Why is this the case? Have the precautions Hatch outlines as
4 required to ensure properly sized fuses and overloads are installed been
5 undertaken?
6
7

8 A. When the starter was replaced it was oversized in anticipation of increasing the
9 gate hoist motor size. To date, the motors have not been replaced. The existing
10 variable overload in the Gate 1 starter is rated between 23 and 75 amps. This
11 overload is adequate for the 15 HP motor in this application.