

1 Q. Further to the response to PR-PUB-NLH-104, please provide the number
2 of times attempts were made to start any of the 8 X 2 MW diesel units and the
3 number of times such attempts failed.
4
5

6 A. The eight x 2 MW diesel units have been test run on a monthly basis since
7 commissioning. As such, the eight x 2 MW diesel units have been test started on 14
8 occasions, for a total of 112 starts. Additionally in 2015, the diesel units have
9 operated on four occasions to provide additional generation for the system, in
10 which five of the eight generators were operated, for an additional 20 starts. Thus,
11 there were a total of 132 calls for start of a diesel unit.
12

13 Since commissioning the eight x 2 MW diesels to current, there have been three
14 occasions when a single unit failed to start. These are noted in the table below.
15

Date	Unit	Cause
January 6, 2015	8	Protection relay would not reset
February 16, 2015	6	Protection relay would not reset
March 13, 2015	6	Coolant leak