

1 Q. **Projects over \$200,000 but less than \$500,000**

2 Refurbished Intakes, page D-99:

3 Did Hydro follow Hatch's recommendations as set out in Page D-127. If not, why
4 not?

5

6

7 A. Several of the short term recommendations as set out on Page D-127 and D-128
8 have been completed. As part of approved capital projects from prior Capital
9 Budget Applications, the headpond level instrumentation, the gate limit switches,
10 and the gate position measurement equipment were replaced on all gates; and gate
11 positioning programmable logic controllers and data acquisition systems were
12 installed on Intake Gates 1, 2 and 3. The gate rollers were refurbished on Intake 2
13 in 2013 due to operational issues. The revised major overhaul frequency
14 recommendation is being incorporated into the Hydraulic Structures Asset
15 Management Strategy being developed to address future hydraulic structure
16 rehabilitation and overhaul work as a program. Other short term recommendations
17 are included in the scope of this proposed project to commence in 2015.