

- 1 **Q. Re: Project B-12 Upgrade Unit 2 Stack Breaching**
- 2 With reference to Table 1 on page 12 of the July 2011 report in support of this
- 3 Project, provide a breakdown, by year and scope of work, of the Corrective
- 4 Maintenance Costs incurred in 2000, 2003, 2005 and 2007.
- 5
- 6 **A. Please see the table below which provides the breakdown, by year and scope of**
- 7 work, of the Corrective Maintenance Costs incurred in 2000, 2003, 2005 and 2007.

YEAR	COST	DESCRIPTION
2000	*\$100,000	Subcontract – C&E Refractory: - Replaced 223 sq ft block in east breaching - Repaired about 130 sq ft floor in east breaching with Tuffchem Silicate - Replaced 484 sq ft block in west breaching Note: The estimate of \$100,000 is based on the cost of other similar work such as for 2003.
2003	\$79,500	Subcontract – C&E Refractory: - East breaching – 263 sq ft block replaced and minor floor repairs - West breaching – 86 sq ft block replaced and minor floor repairs
	*\$10,000	Extra Work: - Internal scaffold for block replacement - Weld patching of a line of holes across the top of the east breaching
2005	\$7,069 plus \$1,950 overtime	Extra Work: - Installed welded patches in east and west breaching per Sketch 1 below from boom lift and scaffold
	\$280,311	Subcontract – Mount Pearl Painting: - Removed and replaced ~650 sq ft of block from each side - Blasting and priming - 459 sq ft of Tuffchem Silicate cement floor on west side - Internal scaffold included
2007	\$15,714	Extra work: - Replaced approximately 90 blocks per side in the Horizontal Section – no scaffold required - Installed and primed welded patch over three holes found in west breaching
	\$6,277	Extra work: - External scaffold to reach one patch location that was otherwise not accessible

***Estimated**