

1 Q. C-3; Volume I, Tab 1: Rewind Stator Unit 3 – Bay D’Espoir, page A70, clause 4.4:
2 the AMEC report states that: *“During the rewind of the generator of either Unit*
3 *#1 or Unit #3, there will be no redundancy for the station services for the Plant. It*
4 *would be worthwhile to consider an alternate power source to restore the*
5 *redundancy in these power supplies during the outages.”*

6 Upon completion of the rewind of Unit #3 will there be a spare winding on site?
7
8

9 A. Upon completion of the Unit 3 rewind, there will not be a full set of spare windings
10 on site. The complete set of spare windings was held on-site to mitigate the risk of
11 an unplanned rewind due to a winding failure, as well as to have the long lead
12 material available in time for the next planned rewind. Now that all four asphalt
13 windings have been replaced, only 24 spare winding coils will be maintained on
14 hand for emergency repairs, consistent with Hydro’s practice on its hydroelectric
15 units.