

1 Q. Please confirm the status of the breaker replacement program at Holyrood.

2

3

4 A. The status of the breaker replacement program in Holyrood Terminal Station is:

5

- 6 • Three new 245 kV Siemens circuit breakers will be delivered to Holyrood
- 7 Terminal Station by September 15, 2014 to replace B1B11, B1L17 and B2B11.
- 8 • Bay #1 Holyrood Breaker replacement B1B11 and B1L17 to be performed
- 9 simultaneously between July 21 and October 18, 2014.
- 10 • Bay #2 Holyrood Breaker replacement B2B11 to be performed between October
- 11 15 and November 30, 2014.
- 12 • Bay #2 Holyrood Breaker B2L42 upgrade (RTV coated parts from B1L17 will be
- 13 installed on B2L42) will be completed by July 31, 2014.