

Requests for Information

1 **Q. Please describe the extent the transmission and distribution substations are SCADA**
2 **controlled and monitored.**

3
4 A. SCADA control and monitoring has been implemented on approximately 91% of
5 Newfoundland Power's transmission lines and approximately 60% of distribution
6 feeders. The level of monitoring is dependent on the type of protection and
7 communication equipment installed at the substation and ranges from monitoring
8 equipment status to the ability to remotely control equipment and configure settings.