

1 Q. Please provide a copy of the preventative maintenance schedules for 2018 for both
2 hydraulic and thermal production assets including:

3

4 a. the title of each preventative maintenance activity; and

5 b. whether the activity planned was a daily, monthly, annual, etc. activity.

6

7

8 A. For hydraulic generating assets, time-based maintenance is performed based on a pre-
9 planned schedule. Newfoundland and Labrador Hydro's time-based Preventive
10 Maintenance ("PM") schedules for hydraulic generating assets includes:

11

12 • PM6: yearly checks

13 • PM9: six-year checks

14

15 A PM6 annual inspection consists of activities that examine or confirm operation of
16 generator and turbine components such as cooling water, governor, exciter, etc.

17

18 A PM9, six-year overhaul, is performed on the units with more detailed inspections than
19 those in a PM6 Annual Inspection. The PM9 inspections incorporate the PM6 items along
20 with additional maintenance activity recommendations from the Original Equipment
21 Manufacturer. PUB-NLH-009, Attachment 1 provides the 2018 PM schedule for hydraulic
22 generating units.

23

24 In addition to the time-based maintenance program, prior to the winter operating season,
25 Hydro performs an annual pre-winter inspection of each generating unit, which is
26 completed in the late fall. This pre-winter inspection consists of visual verification of
27 equipment including slip rings, brush gear and main generator leads.

1 To supplement the scheduled PM6 and PM9 inspections, hydro plant staff complete daily,
2 weekly, and monthly inspections of hydraulic generating assets. These inspections are
3 critical in assessing the effectiveness of the current PM inspection plan and consist of visual
4 inspection of equipment as well as monitoring and recording of critical operational
5 parameters, including temperatures, flows, vibrations, etc.

6

7 For Holyrood Thermal Generating assets (“Holyrood”), time-based maintenance is
8 performed based on a pre-planned schedule. Hydro’s time-based PM includes:

9

- 10 • Weekly PMs;
- 11 • Monthly PMs;
- 12 • Quarterly PMs;
- 13 • 120-Day PMs;
- 14 • Semi Annual PMs;
- 15 • Annual PMs; and
- 16 • Two-, Three-, Four-, Five-, Six-, and Nine-Year PMs.

17

18 All PMs listed above are included on the Annual Work Plan (if required, based on
19 frequency) and scheduled throughout the year. These PMs include Online, Shutdown, and
20 Total Plant Outage activities. Some annual shutdown PM inspections are based on
21 maintenance recommendations from the Original Equipment Manufacturers (B&W and
22 GE).

23

24 Please refer to PUB-NLH-009, Attachment 2 for a list of all Holyrood PM activities
25 completed for 2018.

2018 Hydraulic Generator Unit Inspection Schedule

Description	2018	Outage date
Bay d'Espoir Unit 1	PM6	July 9
Bay d'Espoir Unit 2	TR	June 11
Bay d'Espoir Unit 3	PM6	Sept 22
Bay d'Espoir Unit 4	PM6	Sept 17
Bay d'Espoir Unit 5	PM6	April 29
Bay d'Espoir Unit 6	PM6	April 17
Bay d'Espoir Unit 7	PM6	Oct 8
Upper Salmon Unit	PM9	Oct 23
Hinds Lake Unit	PM6	June 27
Cat Arm Unit 1	PM6	Aug 6
Cat Arm unit 2	PM6	Aug 14
Paradise River	PM6	Apr 2
Granite Canal	PM6	July 29
Star Lake	PM6	Oct 14
Snook's Arm	PM6	May 21
Venam's Bight	PM6	O/S
Grand Falls Unit 4	PM6	Jul 18
Grand Falls Unit 5	PM6	May 18
Grand Falls Unit 6	PM6	May 18

2018 Hydraulic Generator Unit Inspection Schedule		
Description	2018	Outage date
Grand Falls unit 7	PM6	O/S
Grand Falls Unit 8	PM6	May 18
Grand Falls Unit 9	PM6	Nov 18
Bishop's Falls Unit 1	PM6	Aug 18
Bishop's Falls Unit 2	PM6	Aug 18
Bishop's Falls Unit 3	PM6	June 18
Bishop's Falls Unit 4	PM9	June 18
Bishop's Falls Unit 5	PM6	April 18
Bishop's Falls Unit 6	PM9	Oct 18
Bishop's Falls Unit 7	PM6	April 18

- PM6 – Annual Inspection
- PM9 – 6 Year Inspection
- TR/PM9 – Turbine Refurbishment
- O/S – Out of service

HRD Annual Work Plan 2018- Rev 0 April 06/2018		Liberty Report Layout Q26-27		29-Mar-2019 14:16
Activity ID	Activity Name	Planned Start	Planned Finish	
HRD Annual Work Plan 2018- Rev 0 April 06/2018		02-Jan-2018	31-Dec-2018	
Preventative Maintenance Program (Online)		02-Jan-2018	31-Dec-2018	
Electrical		02-Jan-2018	31-Dec-2018	
Weekly PM's		02-Jan-2018	28-Dec-2018	
ASSIST OPERATING PERSONNEL		02-Jan-2018	28-Dec-2018	
U#1,2&3 GENERATING INSPECTION		02-Jan-2018	27-Dec-2018	
Monthly PM's		02-Jan-2018	28-Dec-2018	
FAN DRIVES INSPECTION		02-Jan-2018	28-Dec-2018	
STAGE 1 - BATTERY BANKS INSPECTION (Monthly)		02-Jan-2018	28-Dec-2018	
STAGE 2 - BATTERY BANKS INSPECTION (Monthly)		02-Jan-2018	28-Dec-2018	
DIESEL FIRE PUMP (MONTHLY)		02-Jan-2018	28-Dec-2018	
Quarterly PM's		02-Jan-2018	28-Dec-2018	
STAGE 1 Battery Banks Quarterly		02-Jan-2018	29-Nov-2018	
STAGE 2 Battery Banks Quarterly		02-Jan-2018	29-Nov-2018	
STAGE 1 EMERGENCY LIGHTING CHK		02-Jan-2018	28-Dec-2018	
STAGE 2 EMERGENCY LIGHTING CHK		02-Jan-2018	28-Dec-2018	
120 Day (4 Month) PM's		02-Jan-2018	29-Nov-2018	
UNIT 1 SCANNER FANS FILTERS		02-Jan-2018	29-Nov-2018	
UNIT 2 SCANNER FANS FILTERS		02-Jan-2018	29-Nov-2018	
U#3 SCANNER COOLING FAN FILTER		02-Jan-2018	29-Nov-2018	
U#1 BFP MOTOR FILTERS		02-Jan-2018	29-Nov-2018	
#2 E.BFP MOTOR FILTERS		02-Jan-2018	29-Nov-2018	
U1 EAST CW PUMP MOTOR FILTERS		02-Jan-2018	29-Nov-2018	
U1 WEST CW PUMP MOTOR FILTERS		02-Jan-2018	29-Nov-2018	
U2 EAST CW PUMP MOTOR FILTERS		02-Jan-2018	29-Nov-2018	
U2 WEST CW PUMP MOTOR FILTERS		02-Jan-2018	29-Nov-2018	
#3 E & W CW PUMP MOTOR FILTERS		02-Jan-2018	29-Nov-2018	
Semi-Annual PM's		02-Jan-2018	06-Dec-2018	
UNIT#1 PDA LOAD TEST		02-Jan-2018	06-Dec-2018	
UNIT#2 PDA LOAD TEST		02-Jan-2018	29-Nov-2018	
UNIT#3 PDA LOAD TEST		02-Jan-2018	29-Nov-2018	
BACKUP CTRL CENTER GENERATOR		02-Jan-2018	29-Nov-2018	
STAGE1&2 DIESEL GENERATOR		02-Jan-2018	29-Nov-2018	
Annual PM's		02-Jan-2018	31-Dec-2018	
ELEC FIRE PUMP BREAKER INSPECT		02-Jan-2018	31-Dec-2018	
TANKER DOCK CAPSTANS MOTOR CHK		02-Jan-2018	31-Dec-2018	
DIESEL FIRE PUMP ELEC. INSPECT		02-Jan-2018	31-Dec-2018	
STAGE 1 BATTERY BANKS ANNUAL		02-Jan-2018	31-Dec-2018	
STAGE 2 BATTERY BANKS ANNUAL		02-Jan-2018	31-Dec-2018	
MCC C9 (Workshop Area)		02-Apr-2018	31-Dec-2018	
2 Year PM's		02-Jan-2018	31-Dec-2018	
DOCK MCC		02-Jan-2018	31-Dec-2018	
Instrumentation		02-Jan-2018	31-Dec-2018	
Weekly PM's		02-Jan-2018	28-Dec-2018	
INST. DAILY & WEEKLY CHECKS		02-Jan-2018	28-Dec-2018	
Monthly PM's		02-Jan-2018	28-Dec-2018	
TANK FARM DRAINS SYSTEM		02-Jan-2018	28-Dec-2018	
INSTRUMENT AIR DEW POINT CHECK		02-Jan-2018	28-Dec-2018	
WTP/WWTP SODIUM/PH MONITORS		02-Jan-2018	28-Dec-2018	
#1 SODIUM & PH MONITOR CHECKS		02-Jan-2018	28-Dec-2018	
#2 SODIUM & PH MONITOR CHECKS		02-Jan-2018	28-Dec-2018	
#3 SODIUM & PH MONITOR CHECKS		02-Jan-2018	28-Dec-2018	
Quarterly PM's		02-Jan-2018	28-Dec-2018	
#1 GEN. H2 PURITY METER CHECK		02-Jan-2018	07-Dec-2018	
#2 GEN. H2 PURITY METER CHECK		02-Jan-2018	30-Nov-2018	
#3 GEN. H2 PURITY METER CHECK		02-Jan-2018	30-Nov-2018	
#1 O2 ANALYZERS CAL & CHECK		02-Jan-2018	30-Nov-2018	
#2 O2 ANALYZERS CAL & CHECK		02-Jan-2018	30-Nov-2018	
#3 O2 ANALYZERS CAL & CHECK		02-Jan-2018	30-Nov-2018	
IMPACT PRO GAS MONITOR		02-Jan-2018	28-Dec-2018	
Semi-Annual PM's		02-Jan-2018	28-Dec-2018	
VERIFY UNIT A/H PLC PROGRAM		02-Jan-2018	28-Dec-2018	
Annual PM's		02-Jan-2018	31-Dec-2018	
STG 1 PLANT AIR DRYER SYST.		02-Jan-2018	31-Dec-2018	
STG II PLANT AIR DRYER SYSTEM		02-Jan-2018	31-Dec-2018	
FALL ARREST EQUIPINSPECTION		02-Jan-2018	31-Dec-2018	
HY-LERTA500 HYDROGEN DETECTOR		02-Jan-2018	31-Dec-2018	
ORDER O2 CELLS FOR OUTAGE		02-Jan-2018	31-Dec-2018	
OIL/WATER SEPERATORS FLOAT CHK		02-Jan-2018	31-Dec-2018	
INST. SHOP PORTABLE OXYGEN ANAL		02-Jan-2018	31-Dec-2018	
COOLING FAN FILTERS		02-Jan-2018	31-Dec-2018	
UPDATE WDPF POINT DATA BASE		02-Jan-2018	31-Dec-2018	
Mechanical		02-Jan-2018	31-Dec-2018	
Quarterly PM's		02-Jan-2018	30-Nov-2018	
WTP CLARIFIER RECIRC GEAR BOX		02-Jan-2018	30-Nov-2018	
CLARIFIER RECIRCULATOR CHECKS		02-Jan-2018	30-Nov-2018	
120 Day (4 Month) PM's		02-Jan-2018	30-Nov-2018	
STG.2 GSCW PUMPS INSP.E&W		02-Jan-2018	30-Nov-2018	
Semi-Annual PM's		02-Jan-2018	31-Dec-2018	

HRD Annual Work Plan 2018- Rev 0 April 06/2018		Liberty Report Layout Q26-27		29-Mar-2019 14:16
Activity ID	Activity Name	Planned Start	Planned Finish	
	TAKE LUBE OIL SAMPLES	02-Jan-2018	07-Dec-2018	
	DIESEL FIRE PUMP	02-Jan-2018	28-Dec-2018	
	STAGE 1 DIESEL GENERATOR	02-Jan-2018	20-Dec-2018	
	STAGE 2 DIESEL GENERATOR	02-Jan-2018	28-Dec-2018	
	BACKUP CTRL CENTER GENERATOR	02-Jan-2018	30-Nov-2018	
	U1,2,3 ROOF EXHAUST FANS CHECK	02-Jan-2018	28-Dec-2018	
	U1 GENERAL EQUIP LUBRICATION	02-Jan-2018	30-Nov-2018	
	U2 GENERAL EQUIP LUBRICATION	02-Jan-2018	30-Nov-2018	
	U3 GENERAL EQUIP LUBRICATION	02-Jan-2018	30-Nov-2018	
	#1 AIR COMPRESSOR SEMI-ANNUAL	02-Jan-2018	07-Dec-2018	
	#2 AIR COMPRESSOR SEMI-ANNUAL	02-Jan-2018	07-Dec-2018	
	#3 AIR COMPRESSOR SEMI-ANNUAL	02-Jan-2018	30-Nov-2018	
	#1 ROCKWELL EDWARD VLV. LUBE	02-Jan-2018	28-Dec-2018	
	#2 ROCKWELL EDWARD VLV. LUBE	02-Jan-2018	28-Dec-2018	
	GS PUMP 6-MONTH MECH.INSPECT.	02-Jan-2018	30-Nov-2018	
	AUX.STEAM EXPANSION JOINT CHK.	20-Aug-2018	28-Dec-2018	
	GREASE ALL CONDENSER VALVES	02-Jan-2018	30-Nov-2018	
	WELDING SHOP FUME EXTRACTOR PM	02-Jan-2018	28-Dec-2018	
	#3 E. CW SCREEN BI-ANNUAL PM	02-Jan-2018	31-Dec-2018	
	SECURITY GATE CHECKS	02-Jan-2018	28-Dec-2018	
	#1 EMERGENCY DIESEL	02-Jan-2018	30-Nov-2018	
	#2 EMERGENCY DIESEL	02-Jan-2018	30-Nov-2018	
	#3 EMERGENCY DIESEL	02-Jan-2018	30-Nov-2018	
	#4 EMERGENCY DIESEL	02-Jan-2018	30-Nov-2018	
	#5 EMERGENCY DIESEL	02-Jan-2018	30-Nov-2018	
	#6 EMERGENCY DIESEL	02-Jan-2018	30-Nov-2018	
	Annual PM's	02-Jan-2018	31-Dec-2018	
	LADDERS & SCAFFOLD INSPECTION	02-Jan-2018	31-Dec-2018	
	CHAIN HOIST/COME-A-LONG INSP.	02-Jan-2018	31-Dec-2018	
	STG. I DIESEL GENERATOR	03-Dec-2018	07-Dec-2018	
	STG. II DIESEL GENERATOR	02-Jan-2018	31-Dec-2018	
	BACKUP CTRL CENTER GENERATOR	02-Jan-2018	31-Dec-2018	
	#1 EAST CW SCREEN ANNUAL PM	02-Jan-2018	31-Dec-2018	
	#1 WEST CW SCREEN ANNUAL PM	02-Jan-2018	31-Dec-2018	
	#2 EAST CW SCREEN ANNUAL	02-Jan-2018	31-Dec-2018	
	#2 WEST CW SCREEN ANNUAL PM	02-Jan-2018	31-Dec-2018	
	#3 WEST CW SCREEN ANNUAL PM	02-Jan-2018	31-Dec-2018	
	#3 E. CW SCREEN WASH PUMP PM	02-Jan-2018	31-Dec-2018	
	#3 W. CW SCREEN WASH PUMP PM	02-Jan-2018	31-Dec-2018	
	ROAD GRAVEL - MARINE TERMINAL	02-Jan-2018	31-Dec-2018	
	U#3 SYNCH CONDENSER SKID	02-Jan-2018	31-Dec-2018	
	U3 COOLING WATER PUMP OVERHAUL	02-Jan-2018	31-Dec-2018	
	DOMESTIC WATER PLANT INSP.	02-Jan-2018	31-Dec-2018	
	NORTH DEMIN WATER BOOSTER PUMP	02-Jan-2018	31-Dec-2018	
	SOUTH DEMIN WATER BOOSTER PUMP	02-Jan-2018	31-Dec-2018	
	WTP NORTH ACID INJECTION PUMP	02-Jan-2018	31-Dec-2018	
	WTP NORTH ACID TRANSFER PUMP	02-Jan-2018	31-Dec-2018	
	WTP NORTH CAUSTIC TRANS PUMP	02-Jan-2018	31-Dec-2018	
	WTP SOUTH CAUSTIC TRANS PUMP	02-Jan-2018	31-Dec-2018	
	WTP DEMIN. SAND FILTERS 2A&2B	02-Jan-2018	31-Dec-2018	
	WTP DEMIN. SAND FILTERS 3A&3B	02-Jan-2018	31-Dec-2018	
	WTP DEMIN. SAND FILTERS 1A&1B	02-Jan-2018	31-Dec-2018	
	WTP EAST CAUSTIC INJECT PUMP	02-Jan-2018	31-Dec-2018	
	WTP WEST CAUSTIC INJECT PUMP	02-Jan-2018	31-Dec-2018	
	WTP SOUTH CAUSTIC MIX PUMP PM	02-Jan-2018	31-Dec-2018	
	WWTP SUMP PUMPS INSPECTION	02-Jan-2018	31-Dec-2018	
	WWTP DUMPSTERS MECHANICAL CHK.	02-Jan-2018	31-Dec-2018	
	SEWAGE DISP LIFT STATION CHK	02-Jan-2018	31-Dec-2018	
	LUBE VLV STEMS TANKFARM	02-Jan-2018	31-Dec-2018	
	DOCK CAPSTAN GREASE/OIL LEVEL	02-Jan-2018	31-Dec-2018	
	MARINE TERMINAL LOADING ARMS	02-Jan-2018	31-Dec-2018	
	FIRE PUMP (SERVICE WATER) PM	02-Jan-2018	31-Dec-2018	
	DIESEL FIRE PUMP	02-Jan-2018	31-Dec-2018	
	CRANE ANNUAL INSPECTION	04-Sep-2018	07-Sep-2018	
	JIB CRANE & HOIST ANNUAL PM	02-Jan-2018	31-Dec-2018	
	PIPE SHOP 3 TON CRANE INSPECT.	02-Jan-2018	28-Dec-2018	
	STAGE 2 PUMPHOUSE CRANE CHECKS	02-Jan-2018	31-Dec-2018	
	#1 EMERGENCY DIESEL	02-Jan-2018	31-Dec-2018	
	#2 EMERGENCY DIESEL	02-Jan-2018	31-Dec-2018	
	#3 EMERGENCY DIESEL	02-Jan-2018	31-Dec-2018	
	#4 EMERGENCY DIESEL	02-Jan-2018	31-Dec-2018	
	#5 EMERGENCY DIESEL	02-Jan-2018	31-Dec-2018	
	#6 EMERGENCY DIESEL	02-Jan-2018	31-Dec-2018	
	Utility	02-Jan-2018	31-Dec-2018	
	Monthly PM's	02-Jan-2018	28-Dec-2018	
	BUILDINGS EXIT DOORS INSP.	02-Jan-2018	28-Dec-2018	
	EYE GLASS CLEANING STN.CHKS	02-Jan-2018	28-Dec-2018	
	120 Day (4 Month) PM's	02-Jan-2018	28-Dec-2018	
	PLATE PRESS W.W.T.P	02-Apr-2018	28-Dec-2018	
	GREASE/OIL OVERHEAD DOORS	02-Jan-2018	28-Dec-2018	

HRD Annual Work Plan 2018- Rev 0 April 06/2018		Liberty Report Layout Q26-27		29-Mar-2019 14:16
Activity ID	Activity Name	Planned Start	Planned Finish	
Semi-Annual PM's		02-Apr-2018	28-Dec-2018	
DOMESTIC WATER FILTER CHANGE		02-Apr-2018	28-Dec-2018	
Annual PM's		02-Jan-2018	31-Dec-2018	
A10600	STG II PLANT AIR DRYER SYSTEM	02-Jan-2018	28-Dec-2018	
A10980	SOOTBLOWER POPPET VALVES	02-Jan-2018	31-Dec-2018	
A10990	INSTALL STOP LOGS - FISHWAY	02-Jan-2018	31-Dec-2018	
A11000	REMOVE STOP LOGS - FISHWAY	02-Jan-2018	31-Dec-2018	
A11010	DRUMS FOR WASTE	02-Jan-2018	31-Dec-2018	
A11020	TANK FARM CATCH BASINS	02-Jan-2018	31-Dec-2018	
A11030	STG 1 PLANT AIR DRYER SYST.	02-Jan-2018	31-Dec-2018	
A11040	LAWN MAINTENACE EQUIPMENT	02-Jan-2018	31-Dec-2018	
A11050	ROAD SANDER (WINTER)	02-Jan-2018	31-Dec-2018	
A11060	SNOW BLOWER STORAGE	02-Jan-2018	31-Dec-2018	
HRD Outage Maintenance Schedule		02-Jan-2018	07-Dec-2018	
Unit #3		02-Apr-2018	07-Dec-2018	
Preventative & Corrective Maintenance Tasks		02-Apr-2018	07-Dec-2018	
Electrical PMs		02-Apr-2018	22-Jun-2018	
U3_HRD_EMA_2020	#3 EAST T/G COOLING PUMP MOTOR	02-Apr-2018	09-Apr-2018	
U3_HRD_EMA_2030	#3 WEST T/G COOLING PUMP MOTOR	02-Apr-2018	09-Apr-2018	
U3_HRD_EMA_2040	#3 TURB.VAPOUR EXTRACTOR MOTOR	02-Apr-2018	09-Apr-2018	
U3_HRD_EMA_2050	#3 TURBINE SAC OIL PUMP MOTO R	02-Apr-2018	09-Apr-2018	
U3_HRD_EMA_2060	#3 TURB.AC FLUSHING P/P MOTOR	02-Apr-2018	09-Apr-2018	
U3_HRD_EMA_2070	#3 TURBINE DC OIL PUMP MOTOR	02-Apr-2018	09-Apr-2018	
U3_HRD_EMA_2080	#3 TURB JACKING OIL PUMP MOTOR	02-Apr-2018	09-Apr-2018	
U3_HRD_EMA_2170	#3 E.FD FAN MOTOR(PRE-PERMIT)	02-Apr-2018	09-Apr-2018	
U3_HRD_EMA_2180	#3 W.FD FAN MOTOR(PRE-PERMIT)	02-Apr-2018	09-Apr-2018	
U3_HRD_EMA_2210	#3 BFP G.S.INJECTION P/P MOTOR	02-Apr-2018	09-Apr-2018	
U3_HRD_EMA_2220	#3 N.EXTRACT.MOTOR(PRE-PERMIT)	02-Apr-2018	09-Apr-2018	
U3_HRD_EMA_2230	#3 S.EXTRACT.MOTOR(PER-PERMIT)	02-Apr-2018	09-Apr-2018	
U3_HRD_EMA_2250	#3 HP HEATER DRAINS PUMP MOTOR	02-Apr-2018	09-Apr-2018	
U3_HRD_EMA_2260	#3 CW TRAVELLING SCREENS EAST	02-Apr-2018	09-Apr-2018	
U3_HRD_EMA_2270	#3 CW TRAVELLING SCREENS WEST	02-Apr-2018	09-Apr-2018	
U3_HRD_EMA_2290	#3 E.CW PUMP MOTOR(PRE-PER.)	02-Apr-2018	09-Apr-2018	
U3_HRD_EMA_2300	#3 W.CW PUMP MOTOR(PRE-PER)	02-Apr-2018	09-Apr-2018	
U3_HRD_EMA_2310	U#3 WEST CW PUMP MOTORIZED VLV	02-Apr-2018	09-Apr-2018	
U3_HRD_EMA_2320	#3 WEST GSCW PUMP MOTOR	02-Apr-2018	09-Apr-2018	
U3_HRD_EMA_2330	#3 EAST GSCW PUMP MOTOR	02-Apr-2018	09-Apr-2018	
U3_HRD_EMA_2370	#3 TURBINE AREA MCC TAB 34	02-Apr-2018	09-Apr-2018	
U3_HRD_EMA_2380	#3 BOILER AREA MCC BAB-3	02-Apr-2018	09-Apr-2018	
U3_HRD_EMA_2400	#3 BOIL.VENTILATION MCC BRV3	02-Apr-2018	09-Apr-2018	
U3_HRD_EMA_2410	#3 E.BFP MOTOR(PRE-PERMIT)	02-Apr-2018	09-Apr-2018	
U3_HRD_EMA_2420	#3 W.BFP MOTOR(PRE-PERMIT)	02-Apr-2018	09-Apr-2018	
U3_HRD_EMA_2430	#3 TURBINE AUX.OIL P/P MOTOR	02-Apr-2018	09-Apr-2018	
U3_HRD_EMA_2450	#3 EAST T/G COOLING PUMP MOTOR	02-Apr-2018	09-Apr-2018	
U3_HRD_EMA_2460	#3 WEST T/G COOLING PUMP MOTOR	02-Apr-2018	09-Apr-2018	
U3_HRD_EMA_2470	#3 TURB DC SEAL OIL PUMP MOTOR	02-Apr-2018	09-Apr-2018	
U3_HRD_EMA_2280	U#3 EAST CW PUMP MOTORIZED VLV	06-Apr-2018	09-Apr-2018	
U3_HRD_EMA_2090	#3 MAIN GENERATOR MEGGAR CHECK	16-Apr-2018	25-May-2018	
U3_HRD_EMA_2100	#3 GEN FIELD POLARITY REVERSE	16-Apr-2018	25-May-2018	
U3_HRD_EMA_2110	#3 GEN ROTOR IMPEDANCE CHECKS	16-Apr-2018	25-May-2018	
U3_HRD_EMA_2120	#3 BRUSH GEAR MAINTENANCE	16-Apr-2018	25-May-2018	
U3_HRD_EMA_2130	#3 STANDOFF INSULATORS INSPECT	16-Apr-2018	25-May-2018	
U3_HRD_EMA_2440	#3 TURB.AUX.OIL BKR MINOR OH	16-Apr-2018	25-May-2018	
U3_HRD_EMA_2160	#3 BURNER ASSEMBLIES	24-Apr-2018	22-Jun-2018	

HRD Annual Work Plan 2018- Rev 0 April 06/2018		Liberty Report Layout Q26-27		29-Mar-2019 14:16
Activity ID	Activity Name	Planned Start	Planned Finish	
U3_HRD_EMA_2190	#3 BURNER SCANNER CHECKS	24-Apr-2018	22-Jun-2018	
U3_HRD_EMA_2200	#3 BURNER IGNITORS INSPECTION	24-Apr-2018	22-Jun-2018	
U3_HRD_EMA_2360	#3 AUX BUS TIE ATB-3 OVERHAUL	24-Apr-2018	22-Jun-2018	
U3_HRD_EMA_2390	#3 SOOTBLOWER MCC SBB-3 INSP	24-Apr-2018	22-Jun-2018	
U3_HRD_EMA_2140	#3 GENERATOR PT CUBICLE INSP	25-May-2018	25-May-2018	
U3_HRD_EMA_2150	#3 EXCITER TRANSFORMER INSPECT	25-May-2018	25-May-2018	
U3_HRD_EMA_2340	#3 GEN GROUNDING TRANS INSPECT	25-May-2018	25-May-2018	
U3_HRD_EMA_2350	4160/600V AUX.XFORMER UAT-3	25-May-2018	22-Jun-2018	
U3_HRD_EMA_2240	UNIT#3 BOILER FEEDPUMP E&W	28-May-2018	18-Jun-2018	
U3_HRD_EMA_2480	U3 FD FAN DRIVE ANNUAL PM	29-May-2018	22-Jun-2018	
U3_HRD_EMA_2490	U3 FD FAN DRIVE ANNUAL PM	29-May-2018	22-Jun-2018	
Instrumentation PMs		02-Apr-2018	16-Nov-2018	
U3_HRD_INT_2000	#3 PNEU.VLV.CHECK(PRE-PERMIT)	02-Apr-2018	09-Apr-2018	
U3_HRD_INT_2060	#3 ON-LINE NON CONTRO.XMITTERS	02-Apr-2018	09-Apr-2018	
U3_HRD_INT_2070	#3 OFFLINE CONTROLL. XMITTERS	02-Apr-2018	09-Apr-2018	
U3_HRD_INT_2190	UNIT#3 SERVICE AIR FILTER	02-Apr-2018	09-Apr-2018	
U3_HRD_INT_2200	#3 ANALYTICAL POST SHUTDOWN CK	02-Apr-2018	09-Apr-2018	
U3_HRD_INT_2290	#3 EVT SAFETY VLV.ON START UP	02-Apr-2018	09-Apr-2018	
U3_HRD_INT_2230	#3 E&W FD FANS READINGS (PRE)	06-Apr-2018	09-Apr-2018	
U3_HRD_INT_2120	#3 GEN. H2 PURITY SYSTEM	16-Apr-2018	25-May-2018	
U3_HRD_INT_2150	#3 TURB OIL TANK SWITCH CAL	16-Apr-2018	25-May-2018	
U3_HRD_INT_2020	U3 LIGHT OIL LINE HYDROPAD	24-Apr-2018	22-Jun-2018	
U3_HRD_INT_2040	U#3 F.O. ACCUMULATOR BLADDER	24-Apr-2018	27-Jun-2018	
U3_HRD_INT_2130	#3 MAJ O/H FLOW TRANS. CAL	24-Apr-2018	27-Jun-2018	
U3_HRD_INT_2170	#3 CONT.B/D TANK LEVEL SWITCH	24-Apr-2018	22-Jun-2018	
U3_HRD_INT_2220	#3 ANALYTICAL RACK OVERHAUL	24-Apr-2018	27-Jun-2018	
U3_HRD_INT_2300	#3 E&W BOILER 02 ANALYZERS O/H	24-Apr-2018	22-Jun-2018	
U3_HRD_INT_2110	#3 CW PUMPS COOLING FLOW IND.	04-May-2018	22-Jun-2018	
U3_HRD_INT_2140	#3 HP HEATERS LEVEL PROBE CHK	04-May-2018	18-Jun-2018	
U3_HRD_INT_2100	#3 LP HEATERS GAUGE CALIBRATE	07-May-2018	18-Jun-2018	
U3_HRD_INT_2010	#3 EXCITER OVERHAUL	14-May-2018	25-May-2018	
U3_HRD_INT_2030	U3 CONDENSATE EXTRACTION PUMP	14-May-2018	22-Jun-2018	
U3_HRD_INT_2050	U#3 BOILER FUEL FIRING SYSTEM	22-May-2018	22-Jun-2018	
U3_HRD_INT_2090	#3 COND.& EXT.SYSTEM GAUGE CAL	22-May-2018	22-Jun-2018	
U3_HRD_INT_2240	#3 BRUSH GEAR (REMOVE SPEED..	22-May-2018	25-May-2018	
U3_HRD_INT_2080	#3 EVT SAFETY VLV.ON START UP	13-Nov-2018	16-Nov-2018	
U3_HRD_INT_2210	#3 ANALYTICAL POST START UP CK	13-Nov-2018	16-Nov-2018	
Mechanical PMs		06-Apr-2018	30-Nov-2018	
U3_HRD_MMA_2270	#3 E.C.W.SCREEN INSP.(PRE-PER)	06-Apr-2018	06-Apr-2018	
U3_HRD_MMA_2120	#3 T.G. HEAD TANK	16-Apr-2018	25-May-2018	
U3_HRD_MMA_2150	#3 T/G COOLERS DOORS/ANODES	16-Apr-2018	25-May-2018	
U3_HRD_MMA_2250	#3 T/G COOLERS ANODES CHECK	16-Apr-2018	25-May-2018	
U3_HRD_MMA_2310	#3 SEAL OIL FLOAT TRAP INSPECT	16-Apr-2018	25-May-2018	
U3_HRD_MMA_2320	#3 STANDOFF INSULATORS INSPECT	16-Apr-2018	25-May-2018	
U3_HRD_MMA_2170	#3 HIGH/LOW/COMMON LVL TANKS	23-Apr-2018	21-Jun-2018	
U3_HRD_MMA_2080	#3 E.& W. LIGHT OIL PUMP PM	07-May-2018	22-Jun-2018	
U3_HRD_MMA_2040	#3 N.GS EXHAUST.LOOP SEAL	14-May-2018	22-Jun-2018	
U3_HRD_MMA_2050	#3 S.GS EXHAUST.SEAL LOOP	14-May-2018	22-Jun-2018	
U3_HRD_MMA_2060	#3 NORTH VACUUM PUMP PM	14-May-2018	22-Jun-2018	
U3_HRD_MMA_2070	#3 SOUTH VACUUM PUMP PM	14-May-2018	22-Jun-2018	
U3_HRD_MMA_2230	#3 N. EXTRACTION PUMP INSP.	14-May-2018	22-Jun-2018	
U3_HRD_MMA_2240	#3 S. EXTRACTION PUMP INSP.	14-May-2018	22-Jun-2018	

HRD Annual Work Plan 2018- Rev 0 April 06/2018		Liberty Report Layout Q26-27		29-Mar-2019 14:16
Activity ID	Activity Name	Planned Start	Planned Finish	
U3_HRD_MMA_2090	U#3 CONDENSER HOTWELL	22-May-2018	22-Jun-2018	
U3_HRD_MMA_2130	#3 GENERATOR HYD./CO2 SPOOL P.	22-May-2018	22-Jun-2018	
U3_HRD_MMA_2210	#3 VACUUM PUMPS COOLERS	22-May-2018	22-Jun-2018	
U3_HRD_MMA_2280	#3 E. C.W.PUMP YEARLY PM	22-May-2018	22-Jun-2018	
U3_HRD_MMA_2300	#3 AMERTAP SYST. CLEAN & CHECK	22-May-2018	22-Jun-2018	
U3_HRD_MMA_2340	#3 DEAERATOR SAFETY VALVE	22-May-2018	18-Jun-2018	
U3_HRD_MMA_2000	#3 CONDENSER PARTITION VLVS	24-May-2018	22-Jun-2018	
U3_HRD_MMA_2200	#3 CONDENSER ANODES CHECK	24-May-2018	22-Jun-2018	
U3_HRD_MMA_2160	#3 SEAL OIL SKID VACUUM VALVE	25-May-2018	25-May-2018	
U3_HRD_MMA_2220	#3 E. HEAVY FUEL OIL PUMP PM	25-May-2018	22-Jun-2018	
U3_HRD_MMA_2260	#3 W. HEAVY FUEL OIL PUMP PM	25-May-2018	22-Jun-2018	
U3_HRD_MMA_2350	#3 EAST BOILER FEEDPUMP PM	25-May-2018	18-Jun-2018	
U3_HRD_MMA_2140	#3 SAFETY VALVES OVERHAUL	28-May-2018	22-Jun-2018	
U3_HRD_MMA_2190	#3 CONDENSER VALVES G REASE	28-May-2018	22-Jun-2018	
U3_HRD_MMA_2330	U3 AUX.STEAM ISOLATION CHK VLV	28-May-2018	22-Jun-2018	
U3_HRD_MMA_2360	#3 WEST BOILER FEEDPUMP PM	28-May-2018	18-Jun-2018	
U3_HRD_MMA_2180	#3 GSCW WATER HEAD TANK	04-Jun-2018	22-Jun-2018	
U3_HRD_MMA_2110	#3 CONDENSER TUBE LEAKS	18-Jun-2018	22-Jun-2018	
U3_HRD_MMA_2290	#3 W. C.W.PUMP YEARLY PM	05-Nov-2018	09-Nov-2018	
U3_HRD_MMA_2010	#3 SNUG-UP S/B.PACKING	13-Nov-2018	16-Nov-2018	
U3_HRD_MMA_2020	#3 PERFORM SAFETY VLV TEST	13-Nov-2018	16-Nov-2018	
U3_HRD_MMA_2030	#3 SNUG-UP S/B.PACKING	13-Nov-2018	30-Nov-2018	
U3_HRD_MMA_2031	#3 FUEL ADDITIVE PUMP INSP.	13-Nov-2018	16-Nov-2018	
Utility PMs		14-May-2018	22-Jun-2018	
U3_HRD_UTIL_2020	#3 T/G COOLER TUBES CLEANING	14-May-2018	22-Jun-2018	
U3_HRD_UTIL_2030	#3 T.G. HEAD TANK	14-May-2018	17-May-2018	
U3_HRD_UTIL_2050	#3 STANDOFF INSULATORS INSPECT	14-May-2018	22-Jun-2018	
U3_HRD_UTIL_2000	#3 CONDENSER	28-May-2018	22-Jun-2018	
U3_HRD_UTIL_2040	#3 CONDENSER HOTWELL	28-May-2018	22-Jun-2018	
U3_HRD_UTIL_2010	#3 GSCW WATER HEAD TANK	11-Jun-2018	22-Jun-2018	
Operations PM'S		06-Apr-2018	07-Dec-2018	
U3_HRD_OPS_2180	U3 DEFECT.VLV.SURVEY(PRE SH/D)	06-Apr-2018	10-Apr-2018	
U3_HRD_OPS_2190	U3 TURBINE B/U GOV (B4 OUTAGE)	06-Apr-2018	10-Apr-2018	
U3_HRD_OPS_2020	#3 H.P.FW.CTRL&MAN.VL(PRE-SH	04-Jun-2018	11-Jun-2018	
U3_HRD_OPS_2030	#3 HP FEEDWTR HTRS VLS(PRE-SH)	04-Jun-2018	11-Jun-2018	
U3_HRD_OPS_2040	U3 TURBINE B/U GOV(AFT OUTAGE)	04-Jun-2018	11-Jun-2018	
U3_HRD_OPS_2110	UNIT#3 MOTORIZED TURBINE DRAIN	04-Jun-2018	11-Jun-2018	
U3_HRD_OPS_2150	#3 HP HTRS.ELECT.CHCK(PRE-SH.	04-Jun-2018	11-Jun-2018	
U3_HRD_OPS_2160	#3 OIL GUNS&IGNITORS-PRE PERM.	04-Jun-2018	11-Jun-2018	
U3_HRD_OPS_2210	U3 TURBINE EMERGENCY TRIP TEST	04-Jun-2018	11-Jun-2018	
U3_HRD_OPS_2240	#3 CW PUMPS DISCH.VLS(PRE-SH)	04-Jun-2018	11-Jun-2018	
U3_HRD_OPS_2320	UNIT#3 CW PUMP ASSOCIATED VLV	04-Jun-2018	11-Jun-2018	
U3_HRD_OPS_2050	#3 BOILER CONT B/D TANK DOL	11-Jun-2018	18-Jun-2018	
U3_HRD_OPS_2060	#3 TURB.GLAND STEAM COND. DOL	11-Jun-2018	22-Jun-2018	
U3_HRD_OPS_2070	UNIT 3 L.P.HEATER #1 DOL INSP.	11-Jun-2018	18-Jun-2018	
U3_HRD_OPS_2080	UNIT 3 H.P. HEATER #4 DOL INSP	11-Jun-2018	18-Jun-2018	
U3_HRD_OPS_2090	UNIT 3 H.P.HEATER #5 DOL INSP	11-Jun-2018	18-Jun-2018	
U3_HRD_OPS_2100	UNIT 3 H.P.HEATER #6 DOL INSP	11-Jun-2018	18-Jun-2018	
U3_HRD_OPS_2280	UNIT 3 L.P.HEATER #2 DOL INSP.	11-Jun-2018	18-Jun-2018	
U3_HRD_OPS_2290	U3 DEAERATOR TANK DOL INSP	11-Jun-2018	18-Jun-2018	
U3_HRD_OPS_2300	#3 LP HTRS DRAIN TANK DOL INSP	11-Jun-2018	18-Jun-2018	
U3_HRD_OPS_2340	#3 DEAERATOR DOL INSPECTION	11-Jun-2018	18-Jun-2018	

HRD Annual Work Plan 2018- Rev 0 April 06/2018		Liberty Report Layout Q26-27		29-Mar-2019 14:16
Activity ID	Activity Name	Planned Start	Planned Finish	
U3_HRD_OPS_2000	#3 POWER BOILER INSPECTION	12-Jun-2018	22-Jun-2018	
U3_HRD_OPS_2130	UNIT#3 AIR HTR FLASH TANK	12-Jun-2018	22-Jun-2018	
U3_HRD_OPS_2140	#3 AIR HEATER DRAIN TANK DOL	12-Jun-2018	22-Jun-2018	
U3_HRD_OPS_2200	#3 BOILER B/D TANK DOL INSP	12-Jun-2018	22-Jun-2018	
U3_HRD_OPS_2270	U3 EAST HEAVY OIL HEATER DOL	12-Jun-2018	22-Jun-2018	
U3_HRD_OPS_2310	U3 FUEL OIL ACCUMULATOR DOL	12-Jun-2018	22-Jun-2018	
U3_HRD_OPS_2360	U3 AUX.STM. MOISTURE SEP. DOL	12-Jun-2018	22-Jun-2018	
U3_HRD_OPS_2350	U3 WEST HEAVY OIL SET DOL	19-Jun-2018	22-Jun-2018	
U3_HRD_OPS_2170	U3 TURBINE STOP VLV. TEST	13-Nov-2018	18-Nov-2018	
U3_HRD_OPS_2120	U3 TURBINE OIL TRIP TEST	01-Dec-2018	07-Dec-2018	
U3_HRD_OPS_2010	U3 TURBINE INTERCEPT VALVES	03-Dec-2018	07-Dec-2018	
LTAP PM's		18-Jun-2018	23-Jul-2018	
U3_HRD_LTAP_2000	U3 SAFETY VLV DRAIN POT/PIPES	18-Jun-2018	22-Jun-2018	
U3_HRD_LTAP_2020	U3 INT. CONDITION ASSESSMENT	18-Jun-2018	22-Jun-2018	
U3_HRD_LTAP_2030	U3 EXT. CONDITION ASSESSMENT	18-Jun-2018	22-Jun-2018	
U3_HRD_LTAP_2010	U3 CONDENSER FLASH TANK NDT	23-Jul-2018	23-Jul-2018	
Boiler PMs		15-May-2018	09-Nov-2018	
U3_HRD_B&W_2010	#3 EAST FD FAN BEARINGS CHECK	15-May-2018	22-Jun-2018	
U3_HRD_B&W_2020	#3 W. FD FAN BEARINGS CHECK	15-May-2018	22-Jun-2018	
U3_HRD_B&W_2000	U3 BOILER SUPPORT ROD ANALYSIS	12-Jun-2018	22-Jun-2018	
U3_HRD_B&W_2030	U3 EAST AIR HEATER BEARING INS	12-Jun-2018	22-Jun-2018	
U3_HRD_B&W_2040	U3 WEST AIR HEATER BEARING INS	12-Jun-2018	22-Jun-2018	
U3_HRD_B&W_2050	U3 SOOTBLOWERS IK9,10	12-Jun-2018	22-Jun-2018	
U3_HRD_B&W_2060	U3 SOOTBLOWERS IK1,2,3,4	12-Jun-2018	22-Jun-2018	
U3_HRD_B&W_2070	UNIT 3 BOILER OBSERVATION PORT	12-Jun-2018	22-Jun-2018	
U3_HRD_B&W_2090	U3 EAST FD FAN INLET DAMPER PM	12-Jun-2018	22-Jun-2018	
U3_HRD_B&W_2100	U3 WEST FD FAN INLET DAMPER PM	12-Jun-2018	22-Jun-2018	
U3_HRD_B&W_2110	U3 EAST AIR HEATER ROTOR DRIVE	12-Jun-2018	22-Jun-2018	
U3_HRD_B&W_2120	U3 WEST AIR HEATER ROTOR DRIVE	12-Jun-2018	22-Jun-2018	
U3_HRD_B&W_2130	U3 WEST AIR HTR SOOTBLOWERS PM	12-Jun-2018	22-Jun-2018	
U3_HRD_B&W_2140	U3 EAST AIR HTR SOOTBLOWERS PM	12-Jun-2018	22-Jun-2018	
U3_HRD_B&W_2150	U3 BOILER IGNITOR MAINTENANCE	12-Jun-2018	22-Jun-2018	
U3_HRD_B&W_2080	U3 BOILER DOOR GASKET CHANGE	30-Oct-2018	09-Nov-2018	
Unit #2		01-Jun-2018	13-Nov-2018	
Preventative & Corrective Maintenance Tasks		01-Jun-2018	13-Nov-2018	
Electrical PMs		04-Jun-2018	28-Sep-2018	
U2_HRD_EMA_2130	#2 E.FD FAN MOTOR(PRE-PERMIT	04-Jun-2018	08-Jun-2018	
U2_HRD_EMA_2140	#2 W.FD FAN MOTOR(PRE-PERMIT)	04-Jun-2018	08-Jun-2018	
U2_HRD_EMA_2180	#2 N EXTRACT.P/P MOTOR(PRE-PER	04-Jun-2018	08-Jun-2018	
U2_HRD_EMA_2190	#2 S EXTRACT.P/P MOTOR(PRE-PER	04-Jun-2018	08-Jun-2018	
U2_HRD_EMA_2240	#2 E.CW PUMP MOTOR(PRE-PERMIT	04-Jun-2018	08-Jun-2018	
U2_HRD_EMA_2260	#2 W.CW PUMP MOTOR(PRE-PERMIT	04-Jun-2018	08-Jun-2018	
U2_HRD_EMA_2340	#2 W.BFP MOTOR(PRE-PERMIT)	04-Jun-2018	08-Jun-2018	
U2_HRD_EMA_2350	#2 E.BFP MOTOR(PRE-PERMIT)	04-Jun-2018	08-Jun-2018	
U2_HRD_EMA_2070	#2 TURB.VAPOUR EXTRACTOR MOTOR	11-Jun-2018	12-Jun-2018	
U2_HRD_EMA_2090	#2 TURBINE SAC OIL PUMP MOTOR	11-Jun-2018	12-Jun-2018	
U2_HRD_EMA_2210	#2 E BFP AUX LUBE OIL PUMP MOT	11-Jun-2018	12-Jun-2018	
U2_HRD_EMA_2220	#2 CW TRAVELLING SCREENS EAST	11-Jun-2018	12-Jun-2018	
U2_HRD_EMA_2230	#2 CW TRAVELLING SCREENS WEST	11-Jun-2018	12-Jun-2018	
U2_HRD_EMA_2250	U#2 EAST CW PUMP MOTORIZED VLV	11-Jun-2018	12-Jun-2018	
U2_HRD_EMA_2270	U#2 WEST CW PUMP MOTORIZED VLV	11-Jun-2018	12-Jun-2018	
U2_HRD_EMA_2300	MCC B1 (TURBINE & BOILER U#2)	11-Jun-2018	12-Jun-2018	
U2_HRD_EMA_2310	MCC B1-1 (HP HEATER UNIT#2)	11-Jun-2018	12-Jun-2018	

HRD Annual Work Plan 2018- Rev 0 April 06/2018		Liberty Report Layout Q26-27		29-Mar-2019 14:16
Activity ID	Activity Name	Planned Start	Planned Finish	
U2_HRD_EMA_2360	#2 N CONDENSER VACUUM PUMP MOT	11-Jun-2018	12-Jun-2018	
U2_HRD_EMA_2380	#2 S T/G COOILNG PUMP MOTOR	11-Jun-2018	12-Jun-2018	
U2_HRD_EMA_2390	#2 N T/G COOILNG PUMP MOTOR	11-Jun-2018	12-Jun-2018	
U2_HRD_EMA_2400	#2 E.GEN.AC SEAL OIL P/P MOTOR	11-Jun-2018	12-Jun-2018	
U2_HRD_EMA_2410	#2 W.GEN.AC SEAL OIL P/P MOTOR	11-Jun-2018	12-Jun-2018	
U2_HRD_EMA_2420	#2 GEN.DC SEAL OIL P/P MOTOR	11-Jun-2018	12-Jun-2018	
U2_HRD_EMA_2050	UNIT 2 SCANNER FANS FILTERS	26-Jun-2018	07-Sep-2018	
U2_HRD_EMA_2060	#2 GENERATOR BRUSH GEAR	26-Jun-2018	07-Sep-2018	
U2_HRD_EMA_2080	#2 TURBINE N AC OIL PUMP MOTOR	26-Jun-2018	07-Sep-2018	
U2_HRD_EMA_2100	#2 GEN ROTOR IMPEDANCE CHECKS	26-Jun-2018	07-Sep-2018	
U2_HRD_EMA_2110	#2 MAIN GENERATOR MEGGAR CHECK	26-Jun-2018	07-Sep-2018	
U2_HRD_EMA_2120	#2 STANDOFF INSULATORS INSPECT	26-Jun-2018	07-Sep-2018	
U2_HRD_EMA_2150	#2 BURNER SCANNER CHECKS	26-Jun-2018	07-Sep-2018	
U2_HRD_EMA_2160	#2 BURNER ASSEMBLIES	26-Jun-2018	07-Sep-2018	
U2_HRD_EMA_2170	#2 BOILER BURNER IGNITORS INSP	26-Jun-2018	07-Sep-2018	
U2_HRD_EMA_2280	#2 GEN GROUNDING TRANS INSP.	26-Jun-2018	07-Sep-2018	
U2_HRD_EMA_2370	#2 S CONDENSER VACUUM PUMP MOT	26-Jun-2018	07-Sep-2018	
U2_HRD_EMA_2430	U2 FD FAN DRIVE ANNUAL PM	26-Jun-2018	07-Sep-2018	
U2_HRD_EMA_2010	#2 N CONDENSER VACUUM PUMP MOT	26-Jun-2018	07-Sep-2018	
U2_HRD_EMA_2020	U#2 EAST CW PUMP MOTORIZED VLV	26-Jun-2018	07-Sep-2018	
U2_HRD_EMA_2030	U#2 WEST CW PUMP MOTORIZED VLV	26-Jun-2018	07-Sep-2018	
U2_HRD_EMA_2040	UNIT 2 SCANNER FANS FILTERS	26-Jun-2018	07-Sep-2018	
U2_HRD_EMA_2000	#2 RFW TRANSFER PUMP MOTOR	03-Jul-2018	29-Aug-2018	
U2_HRD_EMA_2200	UNIT#2 BOILER FEEDPUMP E&W	10-Jul-2018	29-Aug-2018	
U2_HRD_EMA_2320	#2 LP HEATER E DRN PUMP MOTOR	10-Jul-2018	29-Aug-2018	
U2_HRD_EMA_2330	#2 LP HEATER W DRN PUMP MOTOR	10-Jul-2018	29-Aug-2018	
U2_HRD_EMA_2290	#2 PWR CTR B (UAB-2) MAJOR O/H	14-Sep-2018	28-Sep-2018	
Instrumentation PMs		04-Jun-2018	15-Oct-2018	
U2_HRD_INT_2010	#2 PNEU.VLVS*BEFORE PERMIT*	04-Jun-2018	08-Jun-2018	
U2_HRD_INT_2030	#2 ON LINE NON CONT.XMIT.LINES	04-Jun-2018	08-Jun-2018	
U2_HRD_INT_2020	#2 OFF LINE PRE SD CONT.XMITT.	08-Jun-2018	12-Jun-2018	
U2_HRD_INT_2040	#2 GEN. H2 PURITY SYSTEM	26-Jun-2018	07-Sep-2018	
U2_HRD_INT_2050	#2 GEN. H2 PURITY SYSTEM	26-Jun-2018	07-Sep-2018	
U2_HRD_INT_2100	#2 CAL.FO.HEADER PRES.SWITCHES	26-Jun-2018	07-Sep-2018	
U2_HRD_INT_2120	U#2 F.O. ACCUMULATOR BLADDER	26-Jun-2018	07-Sep-2018	
U2_HRD_INT_2190	#2 ANALYTICAL RACK OVERHAUL	26-Jun-2018	07-Sep-2018	
U2_HRD_INT_2210	U2 CONDENSATE EXTRACTION PUMP	26-Jun-2018	07-Sep-2018	
U2_HRD_INT_2110	U#2 BOILER FUEL FIRING SYSTEM	23-Jul-2018	07-Sep-2018	
U2_HRD_INT_2220	U2 LIGHT OIL LINE HYDROPAD	23-Jul-2018	07-Sep-2018	
U2_HRD_INT_2080	#2 EXCITER OVERHAUL	06-Aug-2018	07-Sep-2018	
U2_HRD_INT_2230	#2 EXCITER OVERHAUL	06-Aug-2018	07-Sep-2018	
U2_HRD_INT_2060	U#2 TURBINE LUBE OIL TANK	13-Aug-2018	07-Sep-2018	
U2_HRD_INT_2070	#2 HYDRAULIC ACCUMULATORS PRES	20-Aug-2018	07-Sep-2018	
U2_HRD_INT_2130	#2 CONT.B/D TANK LEVEL SWITCH	20-Aug-2018	29-Aug-2018	
U2_HRD_INT_2140	#2 LP HEATERS LEVEL SWITCHES	20-Aug-2018	29-Aug-2018	
U2_HRD_INT_2150	#2 DEAERATOR LEVEL SWITCH PM	20-Aug-2018	29-Aug-2018	
U2_HRD_INT_2160	#2 HP HEATERS LEVEL PROBE CHK	20-Aug-2018	29-Aug-2018	
U2_HRD_INT_2240	UNIT#2 CONDENSATE POLISHER	20-Aug-2018	29-Aug-2018	
U2_HRD_INT_2170	#2 ANALYTICAL POST SHUTDOWN CK	10-Sep-2018	14-Sep-2018	
U2_HRD_INT_2180	#2 ANALYTICAL POST START UP CK	10-Sep-2018	14-Sep-2018	
U2_HRD_INT_2000	#2 FO TRANSMITTER ZERO SETTING	17-Sep-2018	28-Sep-2018	
U2_HRD_INT_2200	#2 E & W FD FANS VI READINGS	17-Sep-2018	28-Sep-2018	

HRD Annual Work Plan 2018- Rev 0 April 06/2018		Liberty Report Layout Q26-27		29-Mar-2019 14:16
Activity ID	Activity Name	Planned Start	Planned Finish	
U2_HRD_INT_2090	#2 EVT SAFETY VALVES	01-Oct-2018	15-Oct-2018	
Mechanical PMs		26-Jun-2018	19-Oct-2018	
U2_HRD_MMA_2000	#2 FOLLOW-UP S/B PACKING	26-Jun-2018	07-Sep-2018	
U2_HRD_MMA_2010	#2 FOLLOW-UP S/B PACKING	26-Jun-2018	07-Sep-2018	
U2_HRD_MMA_2020	#2 TURBINE OIL VAPOUR EXT. PM	26-Jun-2018	07-Sep-2018	
U2_HRD_MMA_2070	#2 VACUUM PUMPS COOLERS	26-Jun-2018	07-Sep-2018	
U2_HRD_MMA_2080	#2 T.G. HEAD TANK	26-Jun-2018	07-Sep-2018	
U2_HRD_MMA_2170	#2 WEST AIR HEATER BEARING INS	26-Jun-2018	07-Sep-2018	
U2_HRD_MMA_2220	#2 N. EXTRACTION PUMP INSP.	26-Jun-2018	07-Sep-2018	
U2_HRD_MMA_2230	#2 S. EXTRACTION PUMP INSP.	26-Jun-2018	07-Sep-2018	
U2_HRD_MMA_2280	#2 W. C.W.PUMP YEARLY PM	26-Jun-2018	07-Sep-2018	
U2_HRD_MMA_2320	#2 NORTH VACUUM PUMP INSP.	26-Jun-2018	07-Sep-2018	
U2_HRD_MMA_2330	#2 SOUTH VACUUM PUMP INSP.	26-Jun-2018	07-Sep-2018	
U2_HRD_MMA_2210	U2 AUX.STEAM ISOLATION CHK VLV	10-Jul-2018	07-Sep-2018	
U2_HRD_MMA_2240	#2 HIGH/LOW RFW TANKS	10-Jul-2018	29-Aug-2018	
U2_HRD_MMA_2310	#2 EAST BOILER FEEDPUMP PM	10-Jul-2018	29-Aug-2018	
U2_HRD_MMA_2130	#2 STANDOFF INSULATOR INSPECT.	23-Jul-2018	07-Sep-2018	
U2_HRD_MMA_2090	#2 TG COOLER DOORS/ANODES	06-Aug-2018	07-Sep-2018	
U2_HRD_MMA_2100	#2 SEAL OIL SKID VACUUM VALVE	06-Aug-2018	07-Sep-2018	
U2_HRD_MMA_2160	#2 BOILER SAFETY VLV. OVERHAUL	06-Aug-2018	07-Sep-2018	
U2_HRD_MMA_2300	#2 WEST BOILER FEEDPUMP PM	06-Aug-2018	29-Aug-2018	
U2_HRD_MMA_2060	#2 CONDENSER PARTITION VLVS	13-Aug-2018	07-Sep-2018	
U2_HRD_MMA_2110	U2 HYDRAULIC SET	13-Aug-2018	07-Sep-2018	
U2_HRD_MMA_2140	#2GENERATOR HYDROGEN/CO2 SPOOL	13-Aug-2018	14-Sep-2018	
U2_HRD_MMA_2150	#2 BOILER SAFETY VLV. EVT	13-Aug-2018	07-Sep-2018	
U2_HRD_MMA_2190	#2 EAST HEAVY FUEL OIL PUMP PM	13-Aug-2018	07-Sep-2018	
U2_HRD_MMA_2200	#2 WEST HEAVY FUEL OIL PUMP PM	13-Aug-2018	07-Sep-2018	
U2_HRD_MMA_2250	#2 CW INSP.CASING/VORTEX PLA.	13-Aug-2018	07-Sep-2018	
U2_HRD_MMA_2350	#2 FUEL ADDITIVE PUMP INSP.	13-Aug-2018	07-Sep-2018	
U2_HRD_MMA_2040	#2 CONDENSER ANODES CHECK	20-Aug-2018	07-Sep-2018	
U2_HRD_MMA_2030	#2 CONDENSER HOTWELL	04-Sep-2018	07-Sep-2018	
U2_HRD_MMA_2050	#2 CONDENSER TUBE LEAKS	04-Sep-2018	07-Sep-2018	
U2_HRD_MMA_2120	UNIT #2 HYDRAULIC OIL SYSTEM	04-Sep-2018	07-Sep-2018	
U2_HRD_MMA_2180	#2 FOLLOW-UP S/B PACKING	17-Sep-2018	28-Sep-2018	
U2_HRD_MMA_2260	#2 E.C.W.SCREEN INSP.(PRE-PER)	17-Sep-2018	28-Sep-2018	
U2_HRD_MMA_2270	#2 W.C.W.SCREEN INSP(PRE-PER)	17-Sep-2018	28-Sep-2018	
U2_HRD_MMA_2290	#2 E. CW SCREEN WASH PUMP PM	17-Sep-2018	28-Sep-2018	
U2_HRD_MMA_2340	#1 W. CW SCREEN WASH PUMP PM	05-Oct-2018	19-Oct-2018	
Utility PMs		01-Jun-2018	07-Sep-2018	
U2_HRD_UTIL_2080	#2 AIR HEATER WASH*PRE-PERMIT*	01-Jun-2018	30-Aug-2018	
U2_HRD_UTIL_2060	#2 HIGH/LOWCLARIFIED	03-Jul-2018	29-Aug-2018	
U2_HRD_UTIL_2070	#2 HIGH/LOWCLARIFIED	10-Jul-2018	29-Aug-2018	
U2_HRD_UTIL_2040	#2 T/G HEAD TANK INSPECTION	27-Jul-2018	07-Sep-2018	
U2_HRD_UTIL_2030	#2 TG COOLER CLEANING	13-Aug-2018	07-Sep-2018	
U2_HRD_UTIL_2050	#2 STANDOFF INSULATOR INSPECT.	13-Aug-2018	07-Sep-2018	
U2_HRD_UTIL_2010	#2 CONDENSER HOTWELL	04-Sep-2018	07-Sep-2018	
U2_HRD_UTIL_2020	#2 CONDENSER TUBES	04-Sep-2018	07-Sep-2018	
Operations PMs		04-Jun-2018	28-Sep-2018	
U2_HRD_OPS_2090	#2 DEFECT.VLV.SURVEY(PRE-SHUT)	04-Jun-2018	08-Jun-2018	
U2_HRD_OPS_2150	U2 FUEL OIL STRAINERS(SHUTDOWN)	11-Jun-2018	12-Jun-2018	
U2_HRD_OPS_2060	#2 BURNER CHECKS(PRE-SHUTDOWN)	18-Jun-2018	19-Jun-2018	
U2_HRD_OPS_2120	#2 SOOTBLOWERS CHECK(PRE SHUT)	18-Jun-2018	19-Jun-2018	

HRD Annual Work Plan 2018- Rev 0 April 06/2018		Liberty Report Layout Q26-27		29-Mar-2019 14:16
Activity ID	Activity Name	Planned Start	Planned Finish	
U2_HRD_OPS_2130	#2 BURNERS/IGNITORS(PRE-SHUT)	18-Jun-2018	19-Jun-2018	
U2_HRD_OPS_2140	#2 HEAVY OIL GUNS & IGNITORS	18-Jun-2018	19-Jun-2018	
U2_HRD_OPS_2160	#2 FO TRIP VLV. TEST(PRE-SHUT)	18-Jun-2018	19-Jun-2018	
U2_HRD_OPS_2330	U2 TURBINE MARK V OFF-LINE	18-Jun-2018	19-Jun-2018	
U2_HRD_OPS_2370	U2 TURBINE B/U GOV (AFT OUT)	18-Jun-2018	19-Jun-2018	
U2_HRD_OPS_2030	#2 SOOTBLOWING STEAM TRAP	26-Jun-2018	07-Sep-2018	
U2_HRD_OPS_2040	#2 AUX.STEAM TRAP SURVEY	26-Jun-2018	07-Sep-2018	
U2_HRD_OPS_2050	#2 BLED STEAM TRAP SURVEY	26-Jun-2018	07-Sep-2018	
U2_HRD_OPS_2340	UNIT#2 MOTORIZED TURBINE	23-Jul-2018	31-Jul-2018	
U2_HRD_OPS_2070	#2 TURB GLAND STEAM COND. DOL	20-Aug-2018	07-Sep-2018	
U2_HRD_OPS_2100	U2 POWER BOILER DOL INSPECTION	20-Aug-2018	07-Sep-2018	
U2_HRD_OPS_2110	#2 BOILER CONT. B/D TANK DOL	20-Aug-2018	07-Sep-2018	
U2_HRD_OPS_2170	U2 FUEL OILACCUMULATOR DOL	20-Aug-2018	07-Sep-2018	
U2_HRD_OPS_2190	U2 BOILER BLOWDOWN TANK DOL	20-Aug-2018	07-Sep-2018	
U2_HRD_OPS_2200	UNIT 2 L.P. HEATER #1 DOL	20-Aug-2018	07-Sep-2018	
U2_HRD_OPS_2210	UNIT 2 L.P. HEATER #2 DOL	20-Aug-2018	07-Sep-2018	
U2_HRD_OPS_2220	U2 DEAERATOR INSPECTION DOL	20-Aug-2018	07-Sep-2018	
U2_HRD_OPS_2230	U2 DEAERATOR STORAGE TANK DOL	20-Aug-2018	07-Sep-2018	
U2_HRD_OPS_2280	UNIT 2 H.P. HEATER #4 DOL	20-Aug-2018	07-Sep-2018	
U2_HRD_OPS_2290	UNIT 2 H.P. HEATER #5 DOL	20-Aug-2018	07-Sep-2018	
U2_HRD_OPS_2300	#2 H.P. HEATER #6 DOL	20-Aug-2018	07-Sep-2018	
U2_HRD_OPS_2320	U2 L.P. HEATERS DRAIN TANK DOL	20-Aug-2018	07-Sep-2018	
U2_HRD_OPS_2360	#2 A/H DRAIN TANK DOL	20-Aug-2018	07-Sep-2018	
U2_HRD_OPS_2080	U#2 G.S. EXHAUST SEAL LOOP	04-Sep-2018	07-Sep-2018	
U2_HRD_OPS_2180	U2 INST OF IGNITOR OIL GUNS	14-Sep-2018	14-Sep-2018	
U2_HRD_OPS_2240	#2TEST DA.LVL SWITCH.(PRE-PER)	17-Sep-2018	28-Sep-2018	
U2_HRD_OPS_2250	U#2 HP HTRS FEEDW.VLV(PRE-SH.	17-Sep-2018	28-Sep-2018	
U2_HRD_OPS_2260	#2 H.P.FW.CTRL.&MAN.VLS(PRE-SH	17-Sep-2018	28-Sep-2018	
U2_HRD_OPS_2270	#2 HP HTR LEAK TEST (PRE-SHUT)	17-Sep-2018	28-Sep-2018	
U2_HRD_OPS_2310	#2 CW PUMPS DISCH.VLVS(PRE-SH)	17-Sep-2018	28-Sep-2018	
U2_HRD_OPS_2350	UNIT#2 CW PUMP ASSOCIATED VLV	17-Sep-2018	28-Sep-2018	
LTAP PM's		01-Jun-2018	13-Nov-2018	
U2_HRD_LTAP_2060	UNIT #2 CONDENSER HOTWELL	01-Jun-2018	28-Sep-2018	
U2_HRD_LTAP_2070	NDT INSP.ON U2 COND.FLASH TANK	01-Jun-2018	28-Sep-2018	
U2_HRD_LTAP_2000	UNIT #2 CONDENSER HOTWELL	18-Jun-2018	29-Aug-2018	
U2_HRD_LTAP_2020	U2 INT. CONDITION ASSESSMENT	18-Jun-2018	29-Aug-2018	
U2_HRD_LTAP_2030	U2 EXT. CONDITION ASSESSMENT	18-Jun-2018	29-Aug-2018	
U2_HRD_LTAP_2040	U2 SAFETY V/V DRAIN POTS/PIPES	10-Jul-2018	29-Aug-2018	
U2_HRD_LTAP_2050	U2 DA HEATER BLED STM LINE U.T	10-Jul-2018	29-Aug-2018	
U2_HRD_LTAP_2110	U2 DA HEATER BLED STM LINE U.T	10-Jul-2018	29-Aug-2018	
U2_HRD_LTAP_2080	U2 INT. CONDITION ASSESSMENT	29-Oct-2018	13-Nov-2018	
U2_HRD_LTAP_2090	U2 EXT. CONDITION ASSESSMENT	29-Oct-2018	13-Nov-2018	
U2_HRD_LTAP_2100	U2 SAFETY V/V DRAIN POTS/PIPES	29-Oct-2018	13-Nov-2018	
Boiler PMs		05-Jun-2018	28-Sep-2018	
U2_HRD_B&W_2000	#2 MAIN/RH STM GAUGE CALIBRATE	05-Jun-2018	07-Sep-2018	
U2_HRD_B&W_2020	#2 BURNER GUN SAFETY PLUNGER	21-Aug-2018	07-Sep-2018	
U2_HRD_B&W_2030	UNIT 2 BOILER OBSERVATION PORT	21-Aug-2018	07-Sep-2018	
U2_HRD_B&W_2070	U2 EAST AIR HEATER BEARING INS	21-Aug-2018	07-Sep-2018	
U2_HRD_B&W_2080	U2 EAST AIR HEATER ROTOR DRIVE	21-Aug-2018	07-Sep-2018	
U2_HRD_B&W_2090	U2 WEST AIR HEATER BEARING INS	21-Aug-2018	07-Sep-2018	
U2_HRD_B&W_2100	U2 WEST AIR HEATER ROTOR DRIVE	21-Aug-2018	07-Sep-2018	
U2_HRD_B&W_2140	U2 RETRACTABLE SOOTBLOWERS PM	21-Aug-2018	07-Sep-2018	

HRD Annual Work Plan 2018- Rev 0 April 06/2018		Liberty Report Layout Q26-27		29-Mar-2019 14:16
Activity ID	Activity Name	Planned Start	Planned Finish	
U2_HRD_B&W_2150	U2 RETRACTABLE SOOTBLOWERS PM	21-Aug-2018	07-Sep-2018	
U2_HRD_B&W_2160	#2 RETRACTABLE SOOTBLOWERS PM	21-Aug-2018	07-Sep-2018	
U2_HRD_B&W_2170	U2 RETRACTABLE SOOTBLOWERS PM	21-Aug-2018	07-Sep-2018	
U2_HRD_B&W_2210	#2 E. FD FAN DAMPERS PM	21-Aug-2018	07-Sep-2018	
U2_HRD_B&W_2220	#2 W. FD FAN DAMPERS PM	21-Aug-2018	07-Sep-2018	
U2_HRD_B&W_2230	U2 AIR HEATER SOOTBLOWERS PM	21-Aug-2018	07-Sep-2018	
U2_HRD_B&W_2110	U#2 WINDBOX DAMPER POSITIONER	04-Sep-2018	07-Sep-2018	
U2_HRD_B&W_2120	U#2 WINDBOX DAMPER POSITIONER	04-Sep-2018	07-Sep-2018	
U2_HRD_B&W_2130	U#2 WINDBOX DAMPER POSITIONER	04-Sep-2018	07-Sep-2018	
U2_HRD_B&W_2040	U2 BOILER DOOR GASKET CHANGE	18-Sep-2018	28-Sep-2018	
U2_HRD_B&W_2050	U2 EAST FORCED DRAFT FAN PM	18-Sep-2018	28-Sep-2018	
U2_HRD_B&W_2060	U2 WEST FORCED DRAFT FAN PM	18-Sep-2018	28-Sep-2018	
U2_HRD_B&W_2180	U2 ROTARY SOOTBLOWERS PM	18-Sep-2018	28-Sep-2018	
U2_HRD_B&W_2190	U2 ROTARY SOOTBLOWERS PM	18-Sep-2018	28-Sep-2018	
U2_HRD_B&W_2200	U2 BOILER IGNITOR MAINTENANCE	18-Sep-2018	28-Sep-2018	
Turbine PMs		10-Jul-2018	29-Aug-2018	
U2_HRD_GE_2000	#2 GENERATOR BONDING STRAPS	10-Jul-2018	29-Aug-2018	
Unit #1		02-Jan-2018	30-Nov-2018	
Preventative & Corrective Maintenance Tasks		02-Jan-2018	30-Nov-2018	
Electrical PMs		02-Jan-2018	05-Nov-2018	
U1_HRD_EMA_2090	#1 HP HTRS ELECT.CHK(PRE-SHUT)	02-Jan-2018	12-Oct-2018	
U1_HRD_EMA_2010	#1 TURBINE/BLR MCC A1 MJR INSP	01-Mar-2018	14-Mar-2018	
U1_HRD_EMA_2490	#1 PWR CTR A (UAB-1) MINOR O/H	01-Mar-2018	20-Mar-2018	
U1_HRD_EMA_2300	#1 N EXTRACT.P/P MOTOR(PRE-PER	27-Jul-2018	10-Aug-2018	
U1_HRD_EMA_2310	#1 S EXTRACT.P/P MOTOR(PRE-PER	27-Jul-2018	10-Aug-2018	
U1_HRD_EMA_2360	#1 E.CW PUMP MOTOR(PRE-PERMIT)	27-Jul-2018	10-Aug-2018	
U1_HRD_EMA_2390	#1 W.CW PUMP MOTOR(PRE-PERMIT	27-Jul-2018	10-Aug-2018	
U1_HRD_EMA_2560	#1 E.BFP MOTOR(PRE-PERMIT)	27-Jul-2018	10-Aug-2018	
U1_HRD_EMA_2030	#1 S COND VACUUM PUMP MOTOR	30-Jul-2018	04-Oct-2018	
U1_HRD_EMA_2630	#1 S T/G COOLING PUMP MOTOR	30-Jul-2018	10-Aug-2018	
U1_HRD_EMA_2650	#1 N T/G COOLING PUMP MOTOR	30-Jul-2018	10-Aug-2018	
U1_HRD_EMA_2250	#1 BOILER E SCANNER FAN MOTOR	06-Aug-2018	10-Aug-2018	
U1_HRD_EMA_2260	#1 BOILER W SCANNER FAN MOTOR	06-Aug-2018	10-Aug-2018	
U1_HRD_EMA_2570	#1 W.BFP MOTOR(PRE-PERMIT)	06-Aug-2018	10-Aug-2018	
U1_HRD_EMA_2120	#1 TURBINE TURNING GEAR MOTOR	13-Aug-2018	17-Aug-2018	
U1_HRD_EMA_2140	#1 TURBINE SAC OIL PUMP MOTOR	13-Aug-2018	17-Aug-2018	
U1_HRD_EMA_2200	#1 EAST AIR HEATER DRIVE MOTOR	13-Aug-2018	17-Aug-2018	
U1_HRD_EMA_2210	#1 WEST AIR HEATER DRIVE MOTOR	13-Aug-2018	17-Aug-2018	
U1_HRD_EMA_2220	#1 E.FD FAN MOTOR(PRE-PERMIT	13-Aug-2018	17-Aug-2018	
U1_HRD_EMA_2230	#1 W.FD FAN MOTOR(PRE-PERMIT	13-Aug-2018	17-Aug-2018	
U1_HRD_EMA_2280	#1 E HEAVY OIL PUMP MOTOR	13-Aug-2018	17-Aug-2018	
U1_HRD_EMA_2320	#1 RFW TRANSFER PUMP MOTOR	13-Aug-2018	17-Aug-2018	
U1_HRD_EMA_2500	MCC A1 (TURBINE & BOILER U#1)	13-Aug-2018	17-Aug-2018	
U1_HRD_EMA_2540	#1 LP HEATER E DRN PUMP MOTOR	13-Aug-2018	17-Aug-2018	
U1_HRD_EMA_2550	#1 LP HEATER W DRN PUMP MOTOR	13-Aug-2018	17-Aug-2018	
U1_HRD_EMA_2660	#1 E.GEN.AC SEAL OIL P/P MOTOR	13-Aug-2018	17-Aug-2018	
U1_HRD_EMA_2670	#1 W.GEN.AC SEAL OIL P/P MOTOR	13-Aug-2018	17-Aug-2018	
U1_HRD_EMA_2680	#1 GEN.DC SEAL OIL P/P MOTOR	13-Aug-2018	17-Aug-2018	
U1_HRD_EMA_2700	#1 BFP GLAND SEAL TRAN P/P MOT	13-Aug-2018	17-Aug-2018	
U1_HRD_EMA_2000	#1 TURBINE N HYDRAULIC P/P MOT	20-Aug-2018	24-Aug-2018	
U1_HRD_EMA_2290	#1 W HEAVY OIL PUMP MOTOR	20-Aug-2018	24-Aug-2018	
U1_HRD_EMA_2330	#1 E BFP AUX LUBE OIL PUMP MOT	20-Aug-2018	24-Aug-2018	
U1_HRD_EMA_2510	MCC C4 BLR ROOM VENT FANS	20-Aug-2018	24-Aug-2018	

HRD Annual Work Plan 2018- Rev 0 April 06/2018		Liberty Report Layout Q26-27		29-Mar-2019 14:16
Activity ID	Activity Name	Planned Start	Planned Finish	
U1_HRD_EMA_2520	MCC A1-1 HP HEATERS UNIT #1	20-Aug-2018	24-Aug-2018	
U1_HRD_EMA_2600	#1 EAST LIGHT OIL PUMP MOTOR	20-Aug-2018	24-Aug-2018	
U1_HRD_EMA_2610	#1 WEST LIGHT OIL PUMP MOTOR	20-Aug-2018	24-Aug-2018	
U1_HRD_EMA_2440	UNIT BOARD UB1 MAJOR PM	17-Sep-2018	12-Oct-2018	
U1_HRD_EMA_2530	#1 HP HEATER MCC A1-1 MNR INSP	17-Sep-2018	04-Oct-2018	
U1_HRD_EMA_2640	#1 N T/G COOLING PUMP MOTOR	17-Sep-2018	12-Oct-2018	
U1_HRD_EMA_2080	UNIT#1 BOILER FEEDPUMP E&W	01-Oct-2018	12-Oct-2018	
U1_HRD_EMA_2100	#1 N GLAND SEAL EXHAUST MOTOR	01-Oct-2018	12-Oct-2018	
U1_HRD_EMA_2110	#1 S GLAND SEAL EXHAUST MOTOR	01-Oct-2018	12-Oct-2018	
U1_HRD_EMA_2130	#1 TURB.VAPOUR EXTRACTOR MOTOR	01-Oct-2018	12-Oct-2018	
U1_HRD_EMA_2160	#1 TURBINE DC OIL PUMP MOTOR	01-Oct-2018	12-Oct-2018	
U1_HRD_EMA_2180	#1 STANDOFF INSULATORS INSPECT	01-Oct-2018	12-Oct-2018	
U1_HRD_EMA_2340	#1 CW TRAVELLING SCREENS EAST	01-Oct-2018	12-Oct-2018	
U1_HRD_EMA_2350	#1 CW TRAVELLING SCREENS WEST	01-Oct-2018	12-Oct-2018	
U1_HRD_EMA_2370	U#1 EAST CW PUMP MOTORIZED VLV	01-Oct-2018	12-Oct-2018	
U1_HRD_EMA_2380	U#1 WEST CW PUMP MOTORIZED VLV	01-Oct-2018	12-Oct-2018	
U1_HRD_EMA_2400	#1 GEN GROUNDING TRANS INSP.	01-Oct-2018	12-Oct-2018	
U1_HRD_EMA_2580	#1 N COND VACUUM PUMP MOTOR	01-Oct-2018	12-Oct-2018	
U1_HRD_EMA_2590	#1 S COND VACUUM PUMP MOTOR	01-Oct-2018	12-Oct-2018	
U1_HRD_EMA_2620	#1 S T/G COOLING PUMP MOTOR	01-Oct-2018	12-Oct-2018	
U1_HRD_EMA_2690	#1 BFP GLAND SEAL INJ PUMP MOT	01-Oct-2018	12-Oct-2018	
U1_HRD_EMA_2020	#1 SOOTBLR MCC A1-2 MAJOR INSP	05-Oct-2018	12-Oct-2018	
U1_HRD_EMA_2040	UNIT 1 SCANNER FANS FILTERS	05-Oct-2018	12-Oct-2018	
U1_HRD_EMA_2060	#1 MAIN GENERATOR MEGGAR CHECK	05-Oct-2018	12-Oct-2018	
U1_HRD_EMA_2150	#1 TURBINE N AC OIL PUMP MOTOR	05-Oct-2018	12-Oct-2018	
U1_HRD_EMA_2170	#1 GEN.ROTOR IMPEDANCE CHECKS	05-Oct-2018	12-Oct-2018	
U1_HRD_EMA_2190	#1 GENERATOR BRUSH GEAR	05-Oct-2018	12-Oct-2018	
U1_HRD_EMA_2410	#1 FD FAN E.SWITCHGEAR UB1-10	05-Oct-2018	12-Oct-2018	
U1_HRD_EMA_2420	#1 BFP EAST SWITCHGEAR UB1-11	05-Oct-2018	12-Oct-2018	
U1_HRD_EMA_2430	#1 FD FAN W.SWITCHGEAR UB1-5	05-Oct-2018	12-Oct-2018	
U1_HRD_EMA_2450	#1 CW PUMP W.SWITCHGEAR UB1-6	05-Oct-2018	12-Oct-2018	
U1_HRD_EMA_2460	#1 EXT PUMP N.SWITCHGEAR UB1-7	05-Oct-2018	12-Oct-2018	
U1_HRD_EMA_2470	#1 EXT PUMP S.SWITCHGEAR UB1-8	05-Oct-2018	12-Oct-2018	
U1_HRD_EMA_2480	#1 CW PUMP E.SWITCHGEAR UB1-9	05-Oct-2018	12-Oct-2018	
U1_HRD_EMA_2710	U1 FD FAN DRIVE ANNUAL PM	05-Oct-2018	12-Oct-2018	
U1_HRD_EMA_2070	#1 BURNER ASSEMBLIES	16-Oct-2018	22-Oct-2018	
U1_HRD_EMA_2240	#1 BURNER SCANNER CHECKS	16-Oct-2018	22-Oct-2018	
U1_HRD_EMA_2270	#1 BURNER IGNITORS INSP.	16-Oct-2018	22-Oct-2018	
U1_HRD_EMA_2050	#1 TURB./GENER.ELEC.EQUIPMENT	29-Oct-2018	05-Nov-2018	
Instrumentation PMs		30-Jul-2018	29-Nov-2018	
U1_HRD_INT_2030	#1 OFF LINE PRESHUTDOWN XMITT.	30-Jul-2018	04-Oct-2018	
U1_HRD_INT_2040	#1 ON LINE NON CONTROL.XMITTER	30-Jul-2018	04-Oct-2018	
U1_HRD_INT_2020	#1 PRE-PERMIT PNEUM.VLV CHECK	06-Aug-2018	04-Oct-2018	
U1_HRD_INT_2080	#1 FORCE BLOW SAFETY VALVES	20-Aug-2018	04-Oct-2018	
U1_HRD_INT_2150	#1 LP HEATERS LEVEL SWITCHES	20-Aug-2018	04-Oct-2018	
U1_HRD_INT_2250	U1 LIGHT OIL LINE HYDROPAD	20-Aug-2018	04-Oct-2018	
U1_HRD_INT_2280	#1 DEAERATOR LEVEL SWITCH PM	27-Aug-2018	01-Oct-2018	
U1_HRD_INT_2090	#1 O/H PRESSURE TRANS. CAL	04-Sep-2018	04-Oct-2018	
U1_HRD_INT_2100	#1 O/H PRESSURE TRANS. CAL	04-Sep-2018	04-Oct-2018	
U1_HRD_INT_2130	#1 FUEL OIL HEADER PRES.SWITCH	04-Sep-2018	04-Oct-2018	
U1_HRD_INT_2180	#1 ANALYTICAL RACK OVERHAUL	04-Sep-2018	04-Oct-2018	
U1_HRD_INT_2240	#1 FO TRANSMITTER ZERO SETTING	04-Sep-2018	04-Oct-2018	

HRD Annual Work Plan 2018- Rev 0 April 06/2018		Liberty Report Layout Q26-27		29-Mar-2019 14:16
Activity ID	Activity Name	Planned Start	Planned Finish	
U1_HRD_INT_2260	U#1 F.O. ACCUMULATOR BLADDER	04-Sep-2018	04-Oct-2018	
U1_HRD_INT_2270	#1 CONT.B/D TANK LEVEL SWITCH	04-Sep-2018	04-Oct-2018	
U1_HRD_INT_2110	#1 O/H PRESSURE TRANS. CAL	10-Sep-2018	04-Oct-2018	
U1_HRD_INT_2010	#1 TURBINE LUBE OIL GAUGE CAL.	17-Sep-2018	04-Oct-2018	
U1_HRD_INT_2060	#1 GEN. H2 PURITY SYSTEM	17-Sep-2018	04-Oct-2018	
U1_HRD_INT_2140	U#1 BOILER FUEL FIRING SYSTEM	17-Sep-2018	04-Oct-2018	
U1_HRD_INT_2200	#1 HOTWELL LEVEL SWITCHES PM	17-Sep-2018	04-Oct-2018	
U1_HRD_INT_2210	U#1 TURBINE LUBE OIL TANK	17-Sep-2018	04-Oct-2018	
U1_HRD_INT_2220	#1 HYDRAULIC ACCUMULATORS PRES	17-Sep-2018	04-Oct-2018	
U1_HRD_INT_2230	#1 TURBINE SEAL OIL SYSTEM CAL	17-Sep-2018	04-Oct-2018	
U1_HRD_INT_2290	#1 E&W FD FANS READINGS (PRE)	17-Sep-2018	04-Oct-2018	
U1_HRD_INT_2300	#1 EXCITER OVERHAUL	17-Sep-2018	04-Oct-2018	
U1_HRD_INT_2050	#1 TURBINE EHC SYSTEM CHECK	01-Oct-2018	04-Oct-2018	
U1_HRD_INT_2160	#1 HP HEATERS LEVEL PROBE CHK.	01-Oct-2018	01-Oct-2018	
U1_HRD_INT_2120	#1 O/H FLOW TRANSMITTERS CAL.	15-Oct-2018	18-Oct-2018	
U1_HRD_INT_2190	#1 ANALYTICAL POST START UP CK	22-Oct-2018	26-Oct-2018	
U1_HRD_INT_2170	#1 ANALYTICAL POST SHUTDOWN CK	23-Oct-2018	29-Oct-2018	
U1_HRD_INT_2070	#1 EVT SAFETY VALVES(START UP)	26-Nov-2018	29-Nov-2018	
Mechanical PMs		02-Jan-2018	30-Nov-2018	
U1_HRD_MMA_2170	#1 FOLLOW-UP S/B PACKING	02-Jan-2018	12-Oct-2018	
U1_HRD_MMA_2000	#1 EVT SAFETY VALVES(START UP)	16-Jul-2018	20-Jul-2018	
U1_HRD_MMA_2050	U#1 CONDENSER HOTWELL	17-Sep-2018	04-Oct-2018	
U1_HRD_MMA_2060	#1 ANNUAL HOTWELL INSPECTION	17-Sep-2018	04-Oct-2018	
U1_HRD_MMA_2070	#1 CONDENSER TUBE LEAKS	17-Sep-2018	04-Oct-2018	
U1_HRD_MMA_2080	#1 CONDENSER ANODES CHECK	17-Sep-2018	04-Oct-2018	
U1_HRD_MMA_2090	#1 CONDENSER PARTITION VLVS	17-Sep-2018	04-Oct-2018	
U1_HRD_MMA_2100	#1 VACUUM PUMPS COOLERS	17-Sep-2018	04-Oct-2018	
U1_HRD_MMA_2110	#1 T.G. HEAD TANK	17-Sep-2018	04-Oct-2018	
U1_HRD_MMA_2120	#1 TG COOLERS DOORS/ANODES	17-Sep-2018	04-Oct-2018	
U1_HRD_MMA_2130	#1 SEAL OIL SKID VACUUM VALVE	17-Sep-2018	04-Oct-2018	
U1_HRD_MMA_2160	#1 GENERATOR H2/CO2 SPOOL PIEC	17-Sep-2018	04-Oct-2018	
U1_HRD_MMA_2210	#1 N. EXTRACTION PUMP INSP.	17-Sep-2018	04-Oct-2018	
U1_HRD_MMA_2220	#1 S. EXTRACTION PUMP INSP.	17-Sep-2018	04-Oct-2018	
U1_HRD_MMA_2230	#1 HIGH/LOW/COM.TANK	17-Sep-2018	04-Oct-2018	
U1_HRD_MMA_2240	#1 CW INSP.CASING/VORTEX PLA.	17-Sep-2018	04-Oct-2018	
U1_HRD_MMA_2250	#1 E.C.W.SCREEN INSP.(PRE-PER)	17-Sep-2018	04-Oct-2018	
U1_HRD_MMA_2260	#1 W.C.W.SCREEN INSP.(PRE-PER)	17-Sep-2018	04-Oct-2018	
U1_HRD_MMA_2310	#1 NORTH VACUUM PUMP PM	17-Sep-2018	04-Oct-2018	
U1_HRD_MMA_2320	#1 SOUTH VACUUM PUMP PM	17-Sep-2018	04-Oct-2018	
U1_HRD_MMA_2020	#1 DEAERATOR SAFETY VLV.	21-Sep-2018	01-Oct-2018	
U1_HRD_MMA_2290	#1 EAST BOILER FEEDPUMP PM	21-Sep-2018	01-Oct-2018	
U1_HRD_MMA_2300	#1 WEST BOILER FEEDPUMP PM	21-Sep-2018	01-Oct-2018	
U1_HRD_MMA_2040	#1 OVERHAUL SAFETY VALVE	05-Oct-2018	12-Oct-2018	
U1_HRD_MMA_2140	U1 HYDRAULIC SET	05-Oct-2018	12-Oct-2018	
U1_HRD_MMA_2150	UNIT #1 HYDRAULIC OIL SYSTEM	05-Oct-2018	12-Oct-2018	
U1_HRD_MMA_2180	#1 EAST MAIN FUEL OIL PUMP PM	05-Oct-2018	12-Oct-2018	
U1_HRD_MMA_2190	#1 WEST MAIN FUEL OIL PUMP PM	05-Oct-2018	12-Oct-2018	
U1_HRD_MMA_2200	U1 AUX.STEAM ISOLATION CHK VLV	05-Oct-2018	12-Oct-2018	
U1_HRD_MMA_2270	#1 E. C.W.PUMP YEARLY PM	05-Oct-2018	12-Oct-2018	
U1_HRD_MMA_2280	#1 W. C.W.PUMP YEARLY PM	05-Oct-2018	12-Oct-2018	
U1_HRD_MMA_2330	#1 W. CW SCREEN WASH PUMP PM	05-Oct-2018	12-Oct-2018	
U1_HRD_MMA_2241	#1 FUEL ADDITIVE PUMP INSP.	05-Oct-2018	12-Oct-2018	

HRD Annual Work Plan 2018- Rev 0 April 06/2018		Liberty Report Layout Q26-27		29-Mar-2019 14:16
Activity ID	Activity Name	Planned Start	Planned Finish	
U1_HRD_MMA_2010	#1 EVT SAFETY VALVES(START UP)	15-Oct-2018	19-Oct-2018	
U1_HRD_MMA_2030	#1 EVT SAFETY VALVES(START UP)	26-Nov-2018	30-Nov-2018	
Utility PMs		27-Jul-2018	04-Oct-2018	
U1_HRD_UTIL_2080	#1 AIR/HTR WASH PRE-PERMIT	27-Jul-2018	04-Oct-2018	
U1_HRD_UTIL_2000	#1 CONDENSER TUBES	10-Sep-2018	04-Oct-2018	
U1_HRD_UTIL_2010	#1 CONDENSER HOTWELL	17-Sep-2018	04-Oct-2018	
U1_HRD_UTIL_2020	#1 ANNUAL HOTWELL INSPECTION	17-Sep-2018	04-Oct-2018	
U1_HRD_UTIL_2030	#1 CONDENSER TUBES	17-Sep-2018	04-Oct-2018	
U1_HRD_UTIL_2040	#1 T.G. COOLER CLEANING	17-Sep-2018	04-Oct-2018	
U1_HRD_UTIL_2050	#1 T.G. HEAD TANK INSPECTION	17-Sep-2018	04-Oct-2018	
U1_HRD_UTIL_2060	#1STANDOFF INSULATORS INSPECT.	17-Sep-2018	04-Oct-2018	
U1_HRD_UTIL_2070	#1 HIGH/LOW/COMMON TANKS	17-Sep-2018	04-Oct-2018	
Operations PMs		20-Aug-2018	25-Oct-2018	
U1_HRD_OPS_2030	#1 DEFECT.VALVES CK (PRE-SHUT)	20-Aug-2018	04-Oct-2018	
U1_HRD_OPS_2040	#1 BURNERS/IGNITORS(PRE-SHUT)	01-Oct-2018	04-Oct-2018	
U1_HRD_OPS_2050	UNIT#1 REMOVE HEAVY OIL GUNS	01-Oct-2018	04-Oct-2018	
U1_HRD_OPS_2060	#1 HP F/W CTRL&MAN.VLS(PRE-SHU	01-Oct-2018	04-Oct-2018	
U1_HRD_OPS_2070	U1 HP HTRS LEAK TEST(PRE-SHUT)	01-Oct-2018	04-Oct-2018	
U1_HRD_OPS_2110	#1 SOOTBLOWERS TEST(PRE-SHUT)	01-Oct-2018	04-Oct-2018	
U1_HRD_OPS_2120	#1 F.O. STRAINERS(PRE-SHUT)	01-Oct-2018	04-Oct-2018	
U1_HRD_OPS_2130	#1 BURNER CHECKS(PRE-SHUTDOWN)	01-Oct-2018	04-Oct-2018	
U1_HRD_OPS_2170	#1 BOIL.FO TRIP VLV(SHUTDOWN)	01-Oct-2018	04-Oct-2018	
U1_HRD_OPS_2270	#1 CW PUMPS DISCHVALVES(SHUTD.	01-Oct-2018	04-Oct-2018	
U1_HRD_OPS_2300	U1 TURBINE MARK V OFF-LINE	01-Oct-2018	04-Oct-2018	
U1_HRD_OPS_2000	#1 AUX.STM. MOISTURE SEP. DOL	15-Oct-2018	18-Oct-2018	
U1_HRD_OPS_2010	#1 TURB COND. FLASH TANK DOL	15-Oct-2018	15-Oct-2018	
U1_HRD_OPS_2020	U1 POWER BOILER DOL INSPECTION	15-Oct-2018	18-Oct-2018	
U1_HRD_OPS_2080	#1 TURB GLAND STEAM COND. DOL	15-Oct-2018	18-Oct-2018	
U1_HRD_OPS_2100	#1 BOILER CONT. B/D TANK DOL	15-Oct-2018	18-Oct-2018	
U1_HRD_OPS_2150	U1 EAST HEAVY OIL HEATER DOL	15-Oct-2018	18-Oct-2018	
U1_HRD_OPS_2160	U1 WEST HEAVY OIL HEATER DOL	15-Oct-2018	18-Oct-2018	
U1_HRD_OPS_2180	#1 FUEL OILACCUMULATOR D.O.L.	15-Oct-2018	18-Oct-2018	
U1_HRD_OPS_2190	U1 DEAERATOR INSPECTION DOL	15-Oct-2018	18-Oct-2018	
U1_HRD_OPS_2200	U1 DEAERATOR STORAGE TANK DOL	15-Oct-2018	18-Oct-2018	
U1_HRD_OPS_2210	UNIT 1 L.P. HEATER #1 DOL	15-Oct-2018	18-Oct-2018	
U1_HRD_OPS_2220	UNIT 1 L.P. HEATER #2 DOL	15-Oct-2018	18-Oct-2018	
U1_HRD_OPS_2230	UNIT 1 H.P. HEATER #4 DOL	15-Oct-2018	18-Oct-2018	
U1_HRD_OPS_2240	UNIT 1 H.P. HEATER #5 DOL	15-Oct-2018	18-Oct-2018	
U1_HRD_OPS_2250	UNIT 1 H.P. HEATER #6 DOL	15-Oct-2018	18-Oct-2018	
U1_HRD_OPS_2280	U1 L.P.HEATERS DRAINS TANK DOL	15-Oct-2018	18-Oct-2018	
U1_HRD_OPS_2290	UNIT#1 CW PUMP ASSOCIATED VLV	16-Oct-2018	19-Oct-2018	
U1_HRD_OPS_2090	U#1 G.S. EXHAUST SEAL LOOP	22-Oct-2018	25-Oct-2018	
U1_HRD_OPS_2140	U1 INST OF IGNITOR OIL GUNS	22-Oct-2018	25-Oct-2018	
U1_HRD_OPS_2260	#1 HIGH PRESS.FEEDWTR.HTRS(SHU	22-Oct-2018	25-Oct-2018	
U1_HRD_OPS_2310	UNIT#1 MOTORIZED TURBINE	22-Oct-2018	25-Oct-2018	
LTAP PM's		27-Jul-2018	26-Oct-2018	
U1_HRD_LTAP_2050	#1 CONDENSER FLASH TANK NDT	27-Jul-2018	04-Oct-2018	
U1_HRD_LTAP_2060	#1 CONDENSER FLASH TANK NDT	27-Jul-2018	04-Oct-2018	
U1_HRD_LTAP_2000	#1 CONDENSER HOTWELL INSP.	20-Aug-2018	04-Oct-2018	
U1_HRD_LTAP_2010	U1 INT. CONDITION ASSESSMENT	23-Oct-2018	26-Oct-2018	
U1_HRD_LTAP_2020	U1 EXT. CONDITION ASSESSMENT	23-Oct-2018	26-Oct-2018	
U1_HRD_LTAP_2030	#1 SAFETY V/V DRAIN POTS/PIPES	23-Oct-2018	26-Oct-2018	

HRD Annual Work Plan 2018- Rev 0 April 06/2018		Liberty Report Layout Q26-27		29-Mar-2019 14:16
Activity ID	Activity Name	Planned Start	Planned Finish	
U1_HRD_LTAP_2040	#1 CONDENSER HOTWELL INSP.	23-Oct-2018	26-Oct-2018	
Boiler PMs		20-Aug-2018	02-Nov-2018	
U1_HRD_B&W_2020	UNIT #1 WINDBOX DAMPER O/HAUL (B CORNER)	20-Aug-2018	04-Oct-2018	
U1_HRD_B&W_2030	UNIT#1 WINDBOX DAMPER O/HAUL (C CORNER)	20-Aug-2018	04-Oct-2018	
U1_HRD_B&W_2050	#1 BURNER GUN SAFETY PLUNGER	20-Aug-2018	04-Oct-2018	
U1_HRD_B&W_2060	#1 BOILER TUBE SAMPLE	17-Sep-2018	04-Oct-2018	
U1_HRD_B&W_2130	U1 EAST AIR HEATER ROTOR DRIVE	11-Oct-2018	23-Oct-2018	
U1_HRD_B&W_2140	#1 EAST AIR HEATER BEARING INS	11-Oct-2018	23-Oct-2018	
U1_HRD_B&W_2150	U1 WEST AIR HEATER ROTOR DRIVE	11-Oct-2018	23-Oct-2018	
U1_HRD_B&W_2160	#1 WEST AIR HEATER BEARING INS	11-Oct-2018	23-Oct-2018	
U1_HRD_B&W_2170	#1 RETR.SOOTBLOWERS 2R/L,3R/L	11-Oct-2018	23-Oct-2018	
U1_HRD_B&W_2180	#1RETR.SOOTBLOWERS 15R/L,16R/L	11-Oct-2018	23-Oct-2018	
U1_HRD_B&W_2190	#1 RETR.SOOTBLOWERS 4R/L,17R/L	11-Oct-2018	23-Oct-2018	
U1_HRD_B&W_2200	#1 RETR.SOOTBLOWERS 1R/L,18R/L	11-Oct-2018	23-Oct-2018	
U1_HRD_B&W_2210	U1 ROTARY SOOTBLOWERS 5 TO 9	11-Oct-2018	23-Oct-2018	
U1_HRD_B&W_2220	U1 ROTARY SOOTBLOWERS 10 TO 14	11-Oct-2018	23-Oct-2018	
U1_HRD_B&W_2230	U1 EAST FORCED DRAFT FAN PM	11-Oct-2018	23-Oct-2018	
U1_HRD_B&W_2240	U1 WEST FORCED DRAFT FAN PM	11-Oct-2018	23-Oct-2018	
U1_HRD_B&W_2250	#1 BURNER GUN SAFETY PLUNGER	11-Oct-2018	23-Oct-2018	
U1_HRD_B&W_2290	U1 AIR HEATER SOOTBLOWERS PM	11-Oct-2018	23-Oct-2018	
U1_HRD_B&W_2070	UNIT 1 BOILER OBSERVATION PORT	16-Oct-2018	26-Oct-2018	
U1_HRD_B&W_2080	U1 BOILER DOOR GASKET CHANGE	16-Oct-2018	26-Oct-2018	
U1_HRD_B&W_2090	U#1 WINDBOX DAMPER POSITIONER	29-Oct-2018	02-Nov-2018	
U1_HRD_B&W_2100	UNIT #1 WINDBOX DAMPER O/HAUL	29-Oct-2018	02-Nov-2018	
U1_HRD_B&W_2110	UNIT#1 WINDBOX DAMPER O/HAUL	29-Oct-2018	02-Nov-2018	
U1_HRD_B&W_2120	UNIT#1 WINDBOX DAMPER O/HAUL	29-Oct-2018	02-Nov-2018	
U1_HRD_B&W_2260	U1 BOILER IGNITOR MAINTENANCE	29-Oct-2018	02-Nov-2018	
U1_HRD_B&W_2270	#1 EAST FD FAN DAMPERS PM	29-Oct-2018	02-Nov-2018	
U1_HRD_B&W_2280	#1 W. FD FAN DAMPERS PM	29-Oct-2018	02-Nov-2018	
Turbine PMs		29-Oct-2018	02-Nov-2018	
U1_HRD_GE_2000	#1 TURB RIGHT STOP & ICV O/H	29-Oct-2018	02-Nov-2018	
U1_HRD_GE_2010	#1 TURB LEFT STOP & ICV O/H	29-Oct-2018	02-Nov-2018	
U1_HRD_GE_2020	#1 GENERATOR BONDING STRAPS	29-Oct-2018	02-Nov-2018	
U1_HRD_GE_2030	#1 PARTIAL DISCH.ANALYSIS	29-Oct-2018	02-Nov-2018	
U1_HRD_GE_2040	UNIT 1 GENERATOR STATOR	29-Oct-2018	02-Nov-2018	
U1_HRD_GE_2050	#1 TURBINE STOP VALVE O/H	29-Oct-2018	02-Nov-2018	
U1_HRD_GE_2060	#1 TURB RIGHT STOP & ICV O/H	29-Oct-2018	02-Nov-2018	
U1_HRD_GE_2070	#1 TURBINE CONTROL VALVES O/H	29-Oct-2018	02-Nov-2018	
U1_HRD_GE_2080	#1 TURB LEFT STOP & ICV O/H	29-Oct-2018	02-Nov-2018	
U1_HRD_GE_2090	#1 GENERATOR BEARINGS	29-Oct-2018	02-Nov-2018	
U1_HRD_GE_2100	#1 GENERATOR ROTOR INSPECTION	29-Oct-2018	02-Nov-2018	
U1_HRD_GE_2110	#1 GENERATOR H2 COOLERS TEST	29-Oct-2018	02-Nov-2018	
U1_HRD_GE_2120	#1 GENERATOR H2 SEALS	29-Oct-2018	02-Nov-2018	
U1_HRD_GE_2130	#1 GENERATOR COLLECTOR RINGS	29-Oct-2018	02-Nov-2018	
U1_HRD_GE_2140	#1 GENERATOR MAJOR OVERHAUL	29-Oct-2018	02-Nov-2018	
Total Plant Outage (TPO) with Synchronous Condenser Operation		02-Jan-2018	20-Aug-2018	
TPO Preventative Maintenance Tasks		02-Jan-2018	20-Aug-2018	
Unit #3		02-Jan-2018	22-Jan-2018	
U3_TPO_EMA_2000	#3 STN AUX BRD SAB-34 MJR O/H	02-Jan-2018	22-Jan-2018	
U3_TPO_EMA_2010	#3 STN AUX BRD SAB-34 MNR O/H	02-Jan-2018	22-Jan-2018	
Unit #2		02-Jan-2018	20-Aug-2018	
U2_TPO_EMA_2000	PWR CTR C (SAB-12) MAJOR O/H	02-Jan-2018	22-Jan-2018	
U2_TPO_ENG_2000	UNIT #2 CONDENSERS	30-Jul-2018	20-Aug-2018	
Unit #1		30-Jul-2018	20-Aug-2018	

Activity ID	Activity Name	Planned Start	Planned Finish
U1_TPO_ENG_2000	UNIT #1 CONDENSERS	30-Jul-2018	20-Aug-2018
Water Treatment Plant		30-Jul-2018	17-Aug-2018
WTP_TPO_MMA_2000	STG. 1 CLARIFIED WATER TANK	30-Jul-2018	17-Aug-2018
WTP_TPO_UTIL_2000	STG. 1 CLARIFIED WATER TANK	30-Jul-2018	17-Aug-2018
WTP_TPO_INT_2000	DCS MAINTENANCE	13-Aug-2018	17-Aug-2018
Common Equipment		13-Aug-2018	17-Aug-2018
A11350	AUX.STEAM EXPANSION JOINT CHK.	13-Aug-2018	17-Aug-2018