

1 Q. **Re Refurbish Fuel Storage Facility, page B- 8**

2 Is Hydro aware of whether SGE Acres recommendation for Tank 4 of replacement of  
3 the floor plate and installation of a protective coating was made in anticipation or  
4 expectation that a further inspection of Tank 4 would be conducted prior to  
5 proceeding with such work to confirm that such work was required?

6

7

8 A. No, inspection of the floor plates requires a cleaning of the tank, which is a major  
9 portion of the work required to complete this project. Once cleaning is done,  
10 testing will reveal the amount of floor plate replacement required.