

1 Q. Re: Holyrood: Upgrade Unit 1 Stack Breeching

2 What is the type of maintenance in Alternative 3 that is assumed to be needed if
3 the work described in that alternative were undertaken, which is assumed or
4 estimated to cost \$49,391.00 per year?

5

6

7 A. The type of maintenance consists of the following:

8 a. Removal of ash, loose/fallen insulation block, and deteriorated sections of the
9 cement floor;

10 b. Installation of new insulating blocks to replace those removed;

11 c. Installation of new sections of cement floor to replace deteriorated sections
12 that were removed;

13 d. Installation of steel plate patches where holes or excessive plate thinning have
14 developed; and

15 e. Painting of external steel casings and support structures.