

1 Q. Further to PR-PUB-NLH-123, please provide and describe the vibration
2 measurements for Unit 1 at the Holyrod (*sic*) Plant observed during 2013.

3
4

5 A. With respect to the 2013/2014 winter operating season, Hydro conducted a specific
6 series of vibration testing during the period February 6 to 11, 2014 at various levels
7 on Unit 1. Vibration is continuously monitored to ensure it stays within acceptable
8 range. Please refer to for the table below for Unit 1 vibration measurements
9 observed during the 2013/2014 winter operating season, which are all within the
10 required standard.

11
12

Unit 1 Vibration Data

	February 6, 2014 (70 MW)		February 8, 2014 (100 MW)		February 11, 2014 (130 MW)		February 6, 2014 (150 MW)	
Bearing	Vertical (µm)	Horizontal (µm)	Vertical (µm)	Horizontal (µm)	Vertical (µm)	Horizontal (µm)	Vertical (µm)	Horizontal (µm)
1	97	149	97	114	81	82	77	83
2	52	85	47	64	42	41	41	42
3	75	71	69	80	61	89	63	89
4	33	47	38	37	38	37	38	37
5	35	80	30	80	31	86	30	81