Page 1 of 3

1	R۵	Page	R ₋ 1	66.
ı	ΜĠ	raye	D- 1	00.

2 Q. Provide particulars, including any existing reports and safety incident 3 investigations, on the four major incidents and 25 moderate incidents at Holyrood since 1998. 4

5 6

- 7 A. The details of the four major incidents and 25 moderate incidents are as
- 8 follows:

	Major Accidents/Incidents						
	Potential Loss	Risk To	Description	Date			
1	Major	Equipment	Holyrood - UNIT #1 BOILER - Bent body drainline. Persons involved in removal and re-installation of drains were not fully aware of the demand on these drains during safety valve operations. Factors associated with operating safety valves without the presence of brackets to prevent unscrewing of same were not known or fully considered.	Aug-99			
2	Major	People	Holyrood Terminal Generating Station - Potential Explosion Failure to secure - The ignitors had not been removed from the boiler. There had been diesel oil locked up between the point of isolation at first floor and ignitor valves at boiler front in the second, third and fourth floors. Inadequate work Standards - Inadequate work planning. There has been no mention of removal of ignitors from the boiler as a pre- shut down job prior to annual outage of boiler.	May-03			
3	Major	People	Holyrood Terminal Generating Station - Violation of Work Permit process. Improper Placement Improper placement - section 9: Incorrect isolation installed other that requested on the cover work permit. Behavioral Factors - Several work permits waiting to be installed.	Sept. 2006			
4	Major	People	Holyrood U2 Polisher Acid Day Tank - Acid Burn to Hand. Employee was removing a pipe plug from the discharge line of the acid day tank pump to install a pressure gauge. The plug suddenly broke clear allowing acid under pressure to jet out, striking the employee on the faceshield and chest area.	Apr-07			

Moderate Accidents/Incidents

	Potential Loss	Risk To	Description	Date
1	Moderate	People	Holyrood - #3 pumphouse. Permit violation - Potential injury.	
2	Moderate	People	Holyrood Unit #3 Inst. air isolation valve Cuts/bruised/eye injury.	May-98
3	Moderate	People	Holyrood #6 - heater bled system bulk valve, #3 unit - Potential personal injury.	Jan-98
4	Moderate	People	Holyrood Unit #1 6A 6B transfer pumps - Potential personal injury.	Mar-99
5	Moderate	People	Holyrood - Potential Injury	Jul-99
6	Moderate	People	Holyrood - Code violation by contractor.	May-00
7	Moderate	People	Holyrood- Potential Injury / Permit Violation.	Aug-00
8	Moderate	Equipment	Holyrood - Extended Outage	Aug-00
9	Moderate	People	Holyrood Unit #2 - Extraction Pump north - Work Protection Code Violation.	Aug-01
10	Moderate	People	Holyrood - Injured Left Wrist.	Sep-01
11	Moderate	Equipment	Holyrood - Man-hours - Incorrect Valve removed.	Oct-01
12	Moderate	People	Holyrood - Potential Personal Injury.	Sep-02
13	Moderate	People	Holyrood - Potential Physical Injury	Nov-02
14	Moderate	People	Holyrood - Potential Electrical Shock	Dec-02
15	Moderate	Equip & People	Holyrood Unit #2 Boiler area -Contact with heat	Sep-03
16	Moderate	People	Holyrood - Potential for Electric Shock.	Oct-03
17	Moderate	People	Holyrood -Potential Injury	Apr-04
18	Moderate	People	Holyrood - Work Protection Incident	Jun-04
19	Moderate	Equipment	Holyrood - Work Protection Incident	Jun-04
20	Moderate	People	Holyrood -Work Protection Violation	Nov-04
21	Moderate	People	Holyrood - Employees inside Boiler while testing.	Aug-05
22	Moderate	Equip & People	Holyrood - Mis-communication between crews.	Sept05
23	Moderate	Equip & People	Holyrood - Improper WP, potential unsafe condition.	Jan-06
24	Moderate	People	Holyrood - Work Code Violation	May-06
25	Moderate	Equip & People	Holyrood - #5 Air Compressor cooling water lines in a state of uncompleted status. The	Jan-07
			supply line was left open ended with the potential to backfeed water through the return	
			piping. Valves were not tagged out to prevent this.	