

1 Q. With reference to "Section 5 - Lighting Upgrades" of Hydro's report on the  
2 Refurbishment of the Marine Terminal at the Holyrood Thermal Generating Station  
3 (page 31 thereof), Hydro states that the estimated cost of this project to be  
4 \$115,000.00. In the Hatch report, cost estimates for jetty upgrades note lighting  
5 upgrades to have an estimated cost of \$65,000.00. Please explain why that  
6 component of the project is now an estimated \$50,000.00 more expensive than  
7 initially estimated?

8

9

10 A. Consideration of the existing light fixtures did not comprise a part of the original  
11 scope of work, outlined in the request for proposals, to complete a life extension  
12 study for the Holyrood Marine Terminal Facility.

13

14 The lighting modifications were added to the scope of work near the conclusion of  
15 the assessment process, as a result of life safety concerns raised by Holyrood  
16 maintenance personnel. Due to the late addition, Hatch did not have time to  
17 complete a detailed engineering assessment. Consequently, their estimate was  
18 based on conceptual information only. Following the completion of the life  
19 extension study report, Hydro has conducted a more detailed engineering  
20 assessment for the recommended lighting upgrades and revised the estimated cost  
21 to complete the work accordingly.