

1 Q. According to the schedule provided in the Submission p. 89 of 92 have all the 2011
2 activities already taken place, and are all the 2012 activities on track to take place?

3

4

5 A. The referenced schedule reflects the planning basis at Decision Gate 2 (November
6 2010), which was hinged upon an anticipated release of the Generation Project
7 from Environmental Assessment by Q3-2011. Since EA release has not yet been
8 granted, the subsequent construction activities have not commenced. Nalcor is
9 focused towards undertaking engineering and project planning activities in order to
10 maintain the target first power date, while reflecting the requirement to have EA
11 release prior to commencement of any construction works.