

1 Q. Further to the response to CA-NLH-110, please state when the exchange of PSCAD  
2 models is planned and whether both Vendors are on-track to exchange the models  
3 on the planned date.

4

5

6 A. The PSCAD™ model for the Labrador-Island HVdc Link (LIL) is scheduled to be ready  
7 for delivery to Nalcor and the Maritime Link (ML) vendor at the end of November.  
8 Based upon progress to date, delivery is anticipated to occur mid December. This  
9 will not have an adverse impact upon overall schedule and LIL delivery. As noted in  
10 Hydro's response to CA-NLH-110, the exchange process will be iterative. Once the  
11 LIL vendor has delivered its PSCAD™, the ML vendor will implement it into the ML  
12 vendor model for assessment and adjustment as required. When the ML vendor is  
13 satisfied with the performance of the ML controls in the updated PSCAD™ model, it  
14 will exchange the updated model with Emera, Nalcor and the LIL vendor. This  
15 second exchange is expected by mid Q2 2016.