

1 Q. Reference: Gas Turbine Failure Analysis - Final Report, January 11, 2017, page 5, line
2 5. Explain why the overhaul facility did not receive the Hardwoods engine until
3 August 3, 2016, approximately 6 months after the failure.

4

5

6 A. Please see the timeline below, from the time of failure to the shipment of the
7 Hardwoods engine¹ to the overhaul facility:

- 8 • February 8, 2016 – Failure of the engine;
- 9 • February 14, 2016 – Installation of loaner engine complete;
- 10 • March 2016 to May 2016 – Budget preparation internal Hydro Review;
- 11 • May 12, 2016 – Hydro Board of Directors’ approval received;
- 12 • May 19, 2016 – Supplemental Capital Application filed with Board of
13 Commissioners of Public Utilities;
- 14 • May 24, 2016 – Tender for engine overhaul released;
- 15 • June 7, 2016 – Tender for engine overhaul closed;
- 16 • June 15, 2016 – Board of Commissioners of Public Utilities approval
17 received;
- 18 • July 19, 2016 – Contract awarded to Alba Power;
- 19 • July 27, 2016 – Engine shipped to Alba Power overhaul facility; and
- 20 • August 3, 2016 – Engine arrived at Alba Power overhaul facility.

¹ 202205